PROPOSED RESIDENTIAL MASSIONETTE HOUSE TO BE BUILT AT LIMURU ON L.R NO: MUGUGA/JETSSCEME/7970, KIAMBU COUNTY

OUR REF: PRM05/MUGUGA/001 DATE: 11th February 2025

The Branch Manager
NCBA Bank
P.O Box 44599 – 00100,
Nairobi.

Dear Sir,

VALUATION FOR INTERIM PAYMENT CERTIFICATE NO. 2 AND THE DISBURSMENT OF THE SECOND TRANCHE OF THE LOAN

Following the execution and completion of the works listed for the release of the first tranche of the loan, valuation for interim payment no. 2 has been processed in the amount of Kshs. 3,215,466.00 (Kenya Shillings Three Million Two Hundred Fifteen Thousand Four Hundred Sixty Six Only). The developer hereby requests the disbursement of the second tranche in the amount of Kshs. 6,102,249.00 as per the drawdown below to facilitate the execution of the proposed items which is a projection of works that will be carried out within the amounts stated above;

Item	Description	Amount (Kshs)
1	Joinery and Fittings	1,904,434.00
2	Sanitary Fittings	1,839,845.00
3	Floor Finishing	1,129,450.00
4	Wall Tiles	210,000.00
5	Curtain Rails including motorization	248,000.00
6	Glazing	280,800.00
7	Stair finishes	189,720.00
8	Electric fence and security installations	300,000.00
TOTAL		**6,102,249.00**

We herein enclose statements of valuation of works done to date and the drawdown schedule for the second tranche with all supporting details.

Please let us know if you require any clarification or further information relating to this

Yours faithfully,

VIOLA KIPCHIRCHIR
Registered Quantity Surveyor
REG. No.1040

P. O. Box 496 – 30700
ITEN

Qs Viola Kipchirchir

Cc: Developer
Project Architect

Encl: Valuation No. 2 Details, Financial Appraisal No. 2, Drawdown Schedule

CONTRACT: **PROPOSED RESIDENTIAL MASSIONETTE HOUSE TO BE BUILT AT LIMURU ON L.R NO: MUGUGA/JETSSCEME/7970, KIAMBU COUNTY**

STATEMENT OF VALUATION FOR INTERIM PAYMENT CERTIFICATE NO. 2

	CONTRACT SUM - KSHS 27,826,655.00 (Incl.16% V.A.T)	**KSHS CTS**
1	VALUE OF PRELIMINARIES	582,530.00
2	MAIN HOUSE	13,124,220.00
3	EXTERNAL WORKS	4,375,250.00
4	PRIME COST AND PROVISIONAL SUMS	2,548,661.00
5	VALUE OF MATERIALS ON SITE	55,240.00
	TOTAL GROSS VALUE	**20,685,901.00**
6	**LESS:** TOTAL CLIENT'S INJECTION TO THE PROJECT;	(17,470,435.00)
	TOTAL VALUE OF WORK DONE	**3,215,466.00**
TOTAL AMOUNT OF 2ND INTERIM PAYMENT CERTIFICATE		**3,215,466.00**
AMOUNT IN WORDS: THREE MILLION TWO HUNDRED FIFTEEN THOUSAND FOUR HUNDRED SIXTY SIX ONLY		

VIOLA KIPCHIRCHIR
Registered Quantity Surveyor
REG. No. 1040

P. O. Box 496 – 30700
ITEN

DATE: 11TH FEBRUARY 2025 .....

QUANTITY SURVEYOR

PROPOSED RESIDENTIAL MASSIONETTE HOUSE TO BE BUILT AT LIMURU ON L.R NO: MUGUGA/JETSSCEME/7970, KIAMBU COUNTY
VALUATION SUMMARY

ITEM	DESCRIPTION	AMOUNT DUE (KSHS)	TOTAL AMOUNT DUE (KSHS)
A	**PRELIMINARIES**		
1.0	General and Particular Preliminaries	582,530.00	**582,530.00**
B	**MAIN WORKS**		
1.0	**MAIN HOUSE**		
.01	Substructures	2,077,235.00	
.02	R.C Structure	2,271,900.00	
.03	Walling	1,244,600.00	
.04	Roof Construction, Covering and Rainwater Disposal	3,234,900.00	
.05	Windows	498,500.00	
.06	Doors	510,000.00	
.07	Finishes	3,259,485.00	
.010	Joinery and Fittings	27,600.00	**13,124,220.00**
2.0	**EXTERNAL WORKS**		
.01	Verandah and Grating Works	501,400.00	
.02	Parking Lot and Lawning Works	249,700.00	
.03	Underground Water tank	1,100,600.00	
.04	Boundary Wall	2,403,550.00	
.05	Domestic Biodigester	120,000.00	
			4,375,250.00
C	**PRIME COSTS AND PROVISIONAL SUMS**		
1.0	Mechanical Works	1,059,845.00	
2.0	Electrical, CCTV and Alarm System	1,288,816.00	
3.0	Signage and Branding	-	
4.0	Project Management	200,000.00	**2,548,661.00**
D	**MATERIALS ON SITE**		
1.0	Value of Materials on Site	55,240.00	**55,240.00**
	TOTAL AMOUNT OF VALUATION	**KSHS.**	**20,685,901.00**

PROPOSED RESIDENTIAL MASSIONETTE HOUSE TO BE BUILT AT LIMURU ON L.R NO: MUGUGA/JETSSCEME/7970, KIAMBU COUNTY
PRELIMINARIES- VALUATION NO. 2

ITEM	DESCRIPTION	TOTAL AMOUNT (KSHS)	INITIAL AMOUNT (KSHS)	RECURRENT AMOUNT (KSHS)	FINAL AMOUNT (KSHS)	AMOUNT DUE (KSHS)
2.1.14	Perfomance Bond	30,000.00	30,000.00			30,000.00
2.1.20	Hoarding	150,000.00	90,000.00	42,300.00	15,000.00	132,300.00
2.1.21	Sign Board	15,000.00	9,000.00	4,230.00	1,500.00	13,230.00
2.2.01	Plant, Tools and Vehicles	50,000.00	30,000.00	14,100.00	5,000.00	44,100.00
2.2.04	Storage of Materials	40,000.00	24,000.00	11,280.00	4,000.00	35,280.00
2.2.06	Samples	40,000.00	24,000.00	11,280.00	4,000.00	35,280.00
2.2.07	Government Acts Regarding Work People etc	30,000.00	18,000.00	8,460.00	3,000.00	26,460.00
2.2.08	Security of The Works	100,000.00	60,000.00	28,200.00	10,000.00	88,200.00
2.2.12	Water and Electricity Supply	100,000.00	60,000.00	28,200.00	10,000.00	88,200.00
2.2.13	Sanitation of the Works	50,000.00	30,000.00	14,100.00	5,000.00	44,100.00
5/11/C	Insurance	20,000.00	20,000.00			20,000.00
5/12/D	Removal of Rubbish etc	30,000.00		25,380.00	3,000.00	25,380.00
	TOTAL AMOUNT OF PRELIMINARIES	**655,000.00**	**395,000.00**	**187,530.00**	**60,500.00**	**582,530.00**

PROPOSED RESIDENTIAL MASSIONETTE HOUSE TO BE BUILT AT LIMURU ON L.R NO: MUGUGA/JETSSCEME/7970, KIAMBU COUNTY

M.O.S - VALUATION NO. 1

ITEM	DESCRIPTION	QTY	UNIT	RATE	AMOUNT (KSHS)
1	Gyproc Filler (25kg bags)	12	Bags	1,800.00	21,600.00
2	Gypsum boards	12	No	2,500.00	30,000.00
3	Molded Cornice	13	m	280.00	3,640.00
	TOTAL VALUE OF MATERIALS ON SITE			**KSHS**	**55,240.00**

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	BILL N0. 3 - THE BUILDER'S WORK ELEMENT NO. 3.1 -SUBSTRUCTURES "All Provisional"						
	Site Clearance;						
3.1.01	Clear the site of all bushes shrubs small trees and burn the arising spoil (Whole Site)	SM	739	739	40.00	29,560.00	29,560.00
	Cutting Down Trees;						
3.1.02	Cut down and grub-up all roots, 9M high tree(s) above ground level, girth exceeding 600mm and not exceeding 900mm and cart-away completely.	N0	2	2	3,000.00	6,000.00	6,000.00
3.1.03	Ditto but not exceeding 600mm girth	N0	2	2	2,000.00	4,000.00	4,000.00
	Excavations & Earthworks **Excavations including maintaining and supporting sides and keeping free from water, mud and fallen material;**						
3.1.04	Excavate to remove top vegetable soil not exceeding 1.5metres deep (average 150mm deep) from ground levels and cart away as directed (Whole Site)	SM	739	739	100.00	73,900.00	73,900.00
3.1.05	Excavate for Foundation Trenches starting from stripped level not exceeding 1.50 meters deep (average depth=1.5M)	CM	139	139	550.00	76,450.00	76,450.00
3.1.06	Ditto for column bases	CM	-	-	550.00	-	-
	Disposal of excavated materials;						
3.1.07	Load, remove and deposit surplus excavated material away from site; including double and multi - handling where required	CM	62	62	200.00	12,400.00	12,400.00
3.1.08	Backfill with selected excavated material around foundations; compaction in layers not exceeding 150mm thick; including double or multi handling of excavated materials if required.	CM	77	77	350.00	26,950.00	26,950.00
	Total For This Page C/F To The Next Page					229,260.00	229,260.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					229,260.00	229,260.00
	Substructures Cont'd						
	Items:Sundries						
3.1.09	Allow for keeping foundations free from water, mud, fallen materials.	ITEM	1	1	20,000.00	20,000.00	20,000.00
3.1.10	Allow for planking and strutting to sides of all excavations and keeping the same free from fallen materials.	ITEM	1	1	10,000.00	10,000.00	10,000.00
	Imported Fillings **Hardcore or other approved filling, as described;**						
3.1.11	300mm Thick Approved hardcore well rammed and consolidated under floors to the approval of the Engineer; Standard compaction to 95% M.D.D AASHTO T180	SM	261	261	450.00	117,450.00	117,450.00
3.1.12	50mm Thick quarry dust blinding; Standard compaction to 95% M.D.D AASHTO T180	SM	261	261	200.00	52,200.00	52,200.00
	Surface Treatment **Anti-termite treatment;**						
3.1.13	Chemical anti-termite treatment as 'Gladiator' or equal and approved, executed complete by an approved specialist under a ten(10) year guarantee to surfaces of hardcore	SM	261	261	100.00	26,100.00	26,100.00
	Thermal and Moisture Protection **Damp proofing membrane;**						
3.1.14	1000 gauge polythene or other equal and approved damp-proof membrane, laid over blinded hardcore (m.s) with 300mm side and end laps (measured nett, allow for laps)	SM	261	261	100.00	26,100.00	26,100.00
	Blinding Concrete Work;						
3.1.15	50mm Thick blinding concrete (class 10/20); plain mix 1:4:8 under wall foundations	SM	93	93	550.00	51,150.00	51,150.00
3.1.16	Ditto to Column bases	SM	-	-	550.00	-	-
	Total For This Page C/F To Next Page					532,260.00	532,260.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					532,260.00	532,260.00
	Substructures Cont'd						
	Insitu concrete grade 25/20 including, placing vibrating, Curing, around reinforcement, allow for the shrinkage, and wastage in						
3.1.17	Strip footing	CM	18	18	14,500.00	261,000.00	261,000.00
3.1.18	Column Bases	CM	-	-	14,500.00	-	-
3.1.19	200mm th. R.C Fdn Wall	SM	2	2	2,900.00	5,800.00	5,800.00
3.1.20	150mm Thick Oversite floor slab	SM	261	261	2,175.00	567,675.00	567,675.00
	Labours and Sundries						
3.1.21	Treating surfaces of unset concrete in slab, cutting off fins to allow for level surface to receive screed later thereto	SM	261	261	50.00	13,050.00	13,050.00
	Substructures Cont'd						
	Reinforcement [All Provisional						
	Ribbed Reinforcement Bars; High tensile; to B.S 4449; virgin bars including for cutting, bending, hooks, overlaps, binding, spacers,hoisting and placing in postion from an approved manufacturer						
3.1.22	T8 - T16 Assorted reinf. bars to Strl. Eng. Details	KG	800	800	210.00	168,000.00	168,000.00
	Mesh reinforcement ref A142 weighing 2.22 kg per sq. metre in concrete slab including all necessary tying and support (No allowance for laps) to:						
3.1.23	Ground floor Oversite slab (m.s)	SM	260	260	450.00	117,000.00	117,000.00
	Total For This Page C/F To Next Page					1,664,785.00	1,664,785.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					1,664,785.00	1,664,785.00
	Substructures Cont'd						
	Shuttering **Sawn formwork, net to concrete surfaces; including propping, striking of later, cutting off fins, retardant, necessary Scaffolding, etc as described to;**						
3.1.24	Sides of strip foundation	SM	53	53	550.00	29,150.00	29,150.00
3.1.25	Column Bases	SM	-	-	550.00	-	-
3.1.26	200mm th. R.C Fdn Wall	SM	18	18	550.00	9,900.00	9,900.00
3.1.27	Vertical Edges of t oversite floor slab over 75mm but not exceeding 150mm high	LM	63	63	150.00	9,450.00	9,450.00
3.1.28	Ditto but curved to radii	LM	10	10	500.00	5,000.00	5,000.00
	Substructure Walling **Rough chisel dressed natural stone wall, load bearing 7.0N/mm2, bedded and jointed in cement and sand 1:4 mortar reinforced with 25x20 gauge hooped iron at every alternate course as described in;**						
3.1.29	200mm Thick substructure walling; assumed depth=1500mm	SM	193	193	1,800.00	347,400.00	347,400.00
	Plinth Finishes						
3.1.30	12mm Thick cement/sand (1:3) render to plinths; steel floated to receive bitumenous paint (M/S)	SM	33	33	350.00	11,550.00	11,550.00
3.1.31	Three coats of bitumenous paint as approved and preferred color	SM	33	-	350.00	11,550.00	-
	End Of Substructures Appraisal.						
	TOTAL FOR ELEMENT NO. 3.1 - SUBSTRUCTURES "All Provisional" CARRIED TO					2,088,785.00	2,077,235.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	ELEMENT NO. 3.2 -REINFORCED CONCRETE STRUCTURE						
	VIBRATED REINFORCED CONCRETE						
	Insitu concrete grade 25/20 including, placing vibrating, Curing, around reinforcement, allow for the shrinkage, and wastage in;						
3.2.01	Columns	CM	1	1	14,500.00	14,500.00	14,500.00
3.2.02	Beams & Ringbeams	CM	20	20	14,500.00	290,000.00	290,000.00
3.2.03	Extra-Over ditto for Concrete moulded gutters	CM	-	-	14,500.00	-	-
3.2.04	150mm thick Suspended Floor slab, Chimney Capping & Staircase landings	SM	220	220	2,175.00	478,500.00	478,500.00
3.2.05	Ditto but 175mm in Suspended Floor slab only	SM	-	-	2,538.00	-	-
3.2.06	Staircases flights; steps & Waist	SM	4	4	14,500.00	58,000.00	58,000.00
	Labours and Sundries.						
3.2.07	Treating surfaces of unset concrete in slab, cutting off fins to allow for level surface to receive screed later thereto.	SM	220	220	50.00	11,000.00	11,000.00
3.2.08	Making diameter 75mm channel/groove in wet concrete in the concrete gutters edges for rainwater disposal.	NO	-	-	300.00	-	-
3.2.09	Diameter 75mm UPVC Pipe for colleting water from balcon	LM	16	16	350.00	5,600.00	5,600.00
3.2.10	E.O Ditto for bends.	NO	8	8	200.00	1,600.00	1,600.00
	Reinforcement [Provisional]: **Ribbed Reinforcement Bars; High tensile; to B.S 4449; virgin bars from Apex Steel or equal and approved; Including cutting, bending, hooking, hoisting and placing in position, tying, spacers, etc as necessary.**						
3.2.11	T8 - T16 Assorted reinf. bars to Strl. Eng. Details.	KG	5,300	5,300	210.00	1,113,000.00	1,113,000.00
	Total For This Page C/F To Next Page					1,972,200.00	1,972,200.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					1,972,200.00	1,972,200.00
	R.C.S Cont'd						
	Shuttering **Sawn formwork as described to; Including laying in place, props, jointing, greasing and later striking off and cutting fins as necessary in:**						
3.2.12	Vertical Sides of Columns	SM	8	8	550.00	4,400.00	4,400.00
3.2.13	Ditto but curved to radii	SM	-	-	1,000.00	-	-
3.2.14	Sides and soffits of beams generally	SM	248	248	550.00	136,400.00	136,400.00
3.2.15	Ditto but curved to radii	SM	16	16	1,000.00	16,000.00	16,000.00
3.2.16	Soffits Suspended Floor slab, Chimney Capping, Staircase landings & stair flights	SM	235	235	500.00	117,500.00	117,500.00
3.2.17	Vertical Edges of suspended floor slab & landings over 75mm but not exceeding 150mm high.	LM	120	120	150.00	18,000.00	18,000.00
3.2.18	Extra-over ditto but curved to radii.	LM	19	19	200.00	3,800.00	3,800.00
3.2.19	Vertical Edges of sloping flights over 225mm but not exceeding 300mm high.	LM	18	18	200.00	3,600.00	3,600.00
	End of R.C.S Appraisal.						
	TOTAL FOR ELEMENT NO. 3.2 - R.C. STRUCTURE CARRIED TO B/W MAIN					2,271,900.00	2,271,900.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	ELEMENT NO. 3.3 -WALLING						
	Damp proof course						
3.3.01	200mm wide Hessian based bituminous based damp proof course bedded in c/s mortar to walls	LM	136	136	175.00	23,800.00	23,800.00
3.3.02	150mm Ditto	LM	-	-	150.00	-	-
	External and Internal Walls						
	Machine cut blocks Grade I 'Ndarugo' bedded and jointed in cement and sand (1:3) mortar; reinforced with and including 25mm wide x 20 gauged hoop iron at every alternate course in;						
3.3.03	200mm Thick External walling	SM	208	208	1,800.00	374,400.00	374,400.00
3.3.04	150mm for balcony edges walling	SM	15	15	1,600.00	24,000.00	24,000.00
3.3.05	200mm Thick walling for eaves filling walling & above W.P	SM	130	130	1,800.00	234,000.00	234,000.00
3.3.06	Ditto But 150mm for parapet walling (Provisional)	SM	10	10	1,600.00	16,000.00	16,000.00
3.3.07	200mm Thick internal partioning & Chumney walling.	SM	318	318	1,800.00	572,400.00	572,400.00
	End of Walling Appraisal.						
	TOTAL FOR ELEMENT NO. 3.3 - WALLING CARRIED TO B/W MAIN SUMMARY.					1,244,600.00	1,244,600.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	ELEMENT NO. 3.4 - ROOF CONSTRUCTION, COVERING AND RAINWATER DISPOSAL						
	Sawn cypress; second grade; well seasoned and treated with approved wood preservative; with and including all jointing and connections (packing piece, bolts etc.) as necessary; in roof.						
	The following trusses and/or independent members at maximum c/c 1200mm; Approximately 6.0M above G.L (Assorted)						
3.4.01	150x50mm Wall Plates including 5% for splices	LM	165	165	500.00	82,500.00	82,500.00
3.4.02	Ditto Tie-beam	LM	120	120	500.00	60,000.00	60,000.00
3.4.03	150x50mm Rafters & Ridge boards	LM	386	386	500.00	193,000.00	193,000.00
3.4.04	Ditto Kingposts, Struts & Ties.	LM	292	292	500.00	146,000.00	146,000.00
3.4.05	75x50mm Purlins.	LM	1,956	1,956	300.00	586,800.00	586,800.00
3.4.06	50x50mm Branderings	LM	917	917	250.00	229,250.00	229,250.00
3.4.07	225x20mm Fascia & Barge boards	LM	76	76	700.00	53,200.00	53,200.00
	Roof Covering(s)						
	Stone Coated Decra, Gauge 24 MRM Roofing Shingles on timber purlins(m.s) fixed with approved roofing nails;						
0	5mm thick Aluminium Foil Sisalation Sheeting	SM	-	410	1,000.00	-	410,000.00
3.4.08	Roofing Tiles Pitched at 40.00 degrees	SM	410	410	2,500.00	1,025,000.00	1,025,000.00
3.4.09	E.O Ditto for wall-flashings	LM	-	-	1,000.00	-	-
3.4.10	Matching Ridge and Hip capping	LM	177	177	1,000.00	177,000.00	177,000.00
3.4.11	E.O Ditto for Barge covers	LM	-	-	1,000.00	-	-
3.4.12	Ditto valleys	LM	60	60	1,000.00	60,000.00	60,000.00
	Dormer Windows						
3.4.13	Allow a sum of Kenya Shillings 40,000 for Mildsteel casement windows, with 5mm th. one-way glazing and painted to approval	SM	6	-	8,000.00	48,000.00	-
	Total For This Page C/F To Next Page					2,660,750.00	3,022,750.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					2,660,750.00	3,022,750.00
	Roofing Works Cont'd						
	The Rainwater Harnessing						
	UPVC pre-painted as metro or cornex;						
3.4.14	Diameter 140mm gutter; fixed to fascia with and including plastic brackets at 1500 mm (maximum) centres; outlets, cornres as necessary and closed ends.	LM	76	76	700.00	53,200.00	53,200.00
3.4.15	Extra over gutter for stopped ends.	NO.	-		350.00	-	-
3.4.16	Ditto for rainwater outlets with nozzle for 75mm rainwater down pipe outlet.	NO.	10	10	350.00	3,500.00	3,500.00
3.4.17	Diameter 75mm holes in concrete surfaces for concrete flat roof letting to downpipes	NO.	-		500.00	-	-
3.4.18	75 mm Diameter rain water downpipe; holder bats at 1500mm (maximum) centres including all fittings.	NO.	66	66	500.00	33,000.00	33,000.00
3.4.19	Extra over ditto for swan-neck bends projection.	NO	20	20	300.00	6,000.00	6,000.00
3.4.20	Ditto for shoe.	NO	20	20	300.00	6,000.00	6,000.00
	Eaves and verges covering						
3.4.21	Sawn cypress treated timber 50x50mm (for B)	LM	227	227	250.00	56,750.00	56,750.00
	Heavy gauge UPVC Tongued and Grooved ceiling boarding;						
3.4.22	7mm symetrical panels secretly nailed to 50x50 mm sawn celcured cypress brandering (m.s)	SM	43	43	700.00	30,100.00	30,100.00
3.4.23	Ditto cornice	LM	160	160	100.00	16,000.00	16,000.00
	Prepare and apply undercoat and two finishing coats of Vinyl-matt paint; on wooden surfaces to						
3.4.24	Fascia surfaces over 200 but not exceeding 300mm girth	LM	76	76	100.00	7,600.00	7,600.00
	End of Roofing Works Appraisal.						
	TOTAL FOR ELEMENT NO. 3.4 - ROOF CONSTRUCTION, COVERING AND					2,872,900.00	3,234,900.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	ELEMENT NO. 3.5 - WINDOWS						
	Notes: **Refer to architect's Window schedule for door details**						
3.5.01	Window cill 250 x 150mm thick Insitu moulded Window Cill weathered and throated, reinforced as necessary, finished fair faced including hoisting and bedding in cement sand (1:4) mortar	LM	38	38	1,000.00	38,000.00	38,000.00
	Mild Steel Casement Windows *Supply and fix the following standard RHS, Zeds and Tees; sections where needed, steel casement windows from complete with hinges, handles, catches, approved pattern integral burglar-proofing and building-in lugs all to Architect's detail. Include for finishes to reveals and jambs;*						
3.5.02	Window Size 800 x 1200mm overall	NO	9	9	7,000.00	63,000.00	63,000.00
3.5.03	Ditto but 2400 x 1800mm	NO	3	3	32,000.00	96,000.00	96,000.00
3.5.04	Window Size 800 x 1800mm overall	NO	6	6	10,500.00	63,000.00	63,000.00
3.5.05	Window Size 1800 x 1800mm overall	NO	4	4	24,000.00	96,000.00	96,000.00
3.5.06	Window Size 2100 x 1800mm overall	NO	2	2	28,000.00	56,000.00	56,000.00
3.5.07	Window Size 2400 x 1200mm overall	NO	1	1	21,500.00	21,500.00	21,500.00
3.5.08	Window Size 4100 x 2100mm overall	NO	1	1	65,000.00	65,000.00	65,000.00
	Glazing **4mm Thick one-way tinted & toughened glass sheet to metal in panes, Including the rubber beading or putty incase steel casement windows, and cleaning later thereafter**						
3.5.09	Exceeding 0.10 sq. metres but not exceeding 0.5 sq. metres	SM	53		2,000.00	106,000.00	-
	Total For This Page C/F To Next Page					604,500.00	498,500.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					604,500.00	498,500.00
	Windows Cont'd						
	Glazing **4mm obscure toughened glass sheet to metal in panes, Including the rubber beading or putty incase steel casement windows, and cleaning later thereafter**						
3.5.10	Exceeding 0.10 sq. metres but not exceeding 0.5 sq. metres	SM	9		2,500.00	22,500.00	-
	Prepare metal surfaces; apply undercoat and two finishing coats first grade glossy paint;						
3.5.11	General surfaces; window and burglar-proofing grilles (both sides)	SM	62		35.00	2,170.00	-
	Curtain Rails						
3.5.12	M/S painted black-pipe diameter 20mm heavy duty curtain rails.	LM	31		700.00	21,700.00	-
3.5.13	Decorative Matching end caps to curtain rails	PRS	17		100.00	1,700.00	-
3.5.14	Matching curtain rails Brackets firmly screwed to wall with bevelled and polished screws	PRS	17		100.00	1,700.00	-
	End of Windows Appraisal.						
	TOTAL FOR ELEMENT NO. 3.5 - WINDOWS CARRIED TO B/W MAIN SUMMARY.					654,270.00	498,500.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	ELEMENT NO. 3.6 - DOORS						
	Notes: **Refer to architect's door schedule for door details**						
	Mildsteel Casement doors						
	Supply and fix the folllowing mild steel doors, one coat red oxide primer before erection, Composite purpose made steel doors with hinges doors complete with 50 x50 x3mm fixed angle frame, 2.5mm thick checked place built into panels complete locking devices						
3.6.01	Double leaf sliding door overall size 3200x2400mm (incl. 5-lever lock)	NO	5	5	75,000.00	375,000.00	375,000.00
3.6.02	Double leaf door overall size 2400x2400mm (incl. 5-lever lock)	NO	1	1	60,000.00	60,000.00	60,000.00
3.6.03	Single leaf door overall size 900x2400mm (incl. 5-lever lock)	NO	3	3	25,000.00	75,000.00	75,000.00
	Flush Doors						
	45mm (finished) Semi-solid Cored Internal Quality Flush Door with hardwood veneers and lipping all round						
3.6.04	Door size 900 x 2100 mm high Overall (with 300mm fanlight	NO	8	-	7,500.00	60,000.00	-
	H/W Panel Doors **45mm (finished) panelled Hardwood doors with h/w panels raised and feilded in rails in position to approval of P.M**						
3.6.05	Door size 900 x 2100 mm high Overall (with 300mm fanlight)	NO	9	-	25,000.00	225,000.00	-
	Total For This Page C/F To Next Page					795,000.00	510,000.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					795,000.00	510,000.00
	Doors Cont'd						
	Wrought Hardwood in :						
3.6.06	200x50mm once rebated frame and transomes	LM	112		2,500.00	280,000.00	-
3.6.07	50x20mm architraves	LM	97		300.00	29,100.00	-
3.6.08	20mm glazing beading	LM	138		250.00	34,500.00	-
	Glazing **4mm Thick clear/one-way glass sheet to wood in panes;**						
3.6.09	Exceeding 0.10 sq. metres but not exceeding 0.5 sq. metres	SM	30		2,000.00	60,000.00	-
	Supply and fix the following iron mongery with matching screws						
3.6.10	100 mm heavy-duty Brass hinges	PRS	26		450.00	11,700.00	-
3.6.11	3-lever mortice lock complete with brass handles	NO	9		4,000.00	36,000.00	-
3.6.12	2-Lever dead Lock complete with handles and locking knob.	NO	8		2,500.00	20,000.00	-
3.6.13	38 mm diameter x 59 mm deep rubber door stop	NO	22		200.00	4,400.00	-
	Prime back of wood before fixing						
3.6.14	Surfaces not exceeding 100 mm girth	LM	235		50.00	11,750.00	-
3.6.15	100 - 200 mm girth	LM	97		100.00	9,700.00	-
	Total For This Page C/F To Next Page					1,292,150.00	510,000.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					1,292,150.00	510,000.00
	Doors Cont'd						
	Painting and decorating **Knot, prime, stop and apply two undercoats and one finishing coat of clear vanish to wood surfaces**						
3.6.16	Surfaces not exceeding 100 mm girth	LM	235		50.00	11,750.00	-
3.6.17	Surfaces exceeding 100 mm but not exceeding 200 mm girth	LM	97		100.00	9,700.00	-
	Prepare and apply one primer coat and two finishing coats of vinyl-silk to woodwork						
3.6.18	General surfaces of flush doors (both sides measured overall)	SM	30		350.00	10,500.00	-
	Prepare and apply one coat etching primer two undercoats and one coat oil paint full gloss furnish to metal work						
3.6.19	General surfaces of steel doors (both sides measured overall)	SM	101		350.00	35,350.00	-
	End of Doors Appraisal.						
	TOTAL FOR ELEMENT NO. 3.6 - DOORS; CARRIED TO B/W MAIN SUMMARY.					1,359,450.00	510,000.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	ELEMENT NO. 3.7 - FINISHES						
	3.7.1 - WATER TANKS PLATFORM & CHIMNEY CAPPING FINISHES						
	Cement and sand (1:4) Render to platform;						
3.7.1.01	32mm thick screed laid to Fall towards outlets receive water proofing Cement nill; steel trowelled.	SM	17	17	500.00	8,500.00	8,500.00
	A.P.P Rainwater Proofing;						
3.7.1.02	Moisture Resistant Water proof finish on the screed laid to fall ; to manufacturer's instructions	SM	17	17	2,000.00	34,000.00	34,000.00
	2.7.2 - STAIRCASES FINISHES						
	Cement and sand (1:4) Wood floated and levelled on concrete surfaces:						
3.7.1.01	32mm thick floor finish to landing to receive tiles	SM	3	3	500.00	1,500.00	1,500.00
3.7.1.02	Ditto: treads : 300mm wide	LM	44	44	150.00	6,600.00	6,600.00
3.7.1.03	25mm thick finish : to risers : 150mm high	LM	44	44	100.00	4,400.00	4,400.00
	400x400x8mm thick Porcelain tile flooring: M.C to allow in his rate a Prime Cost(P.C) for purchasing the selected sample by the Architect: take delivery from manufacturer, transport to site , store, prepare surface and fix sample with approved adhesive as per manufacturer's instruction and specification. (AS SAJ or any other equal & approved).						
3.7.1.04	Landing	SM	3		3,000.00	9,000.00	-
3.7.1.05	Tread : 300mm wide : round edge : threaded	LM	44		900.00	39,600.00	-
3.7.1.06	Risers 150 mm high:ditto	LM	44		450.00	19,800.00	-
3.7.1.07	Ditto matching skirting; 100mm high	LM	20		300.00	6,000.00	-
3.7.1.08	50 x 5mm thick firmly fixed Al. non-slip carborandum insert along the treads.	LM	44		500.00	22,000.00	-
	Total For This Page C/F To Next Page					151,400.00	55,000.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					151,400.00	55,000.00
	Finishes Cont'd						
3.7.2.09	**Plaster; 9mm first coat of cement and sand (1:4); 3mm second coat of cement and lime putty (1:5); steel trowelled**						
3.7.2.10	Horizontal soffits : landings	SM	3	3	500.00	1,500.00	1,500.00
3.7.2.11	Sloping soffits	SM	15	15	500.00	7,500.00	7,500.00
3.7.2.12	15mm thick plaster to open string : 300mm wide (extreme) : to profile of treads and risers	LM	18	18	150.00	2,700.00	2,700.00
	Prepare, skim and apply undercoat and three coats of low VOC silk vinly paint : to premium quality : to						
3.7.2.13	Horizontal soffits : landings	SM	3		500.00	1,500.00	-
3.7.2.14	Sloping soffits : staircases	SM	15		500.00	7,500.00	-
3.7.2.15	Rendered open string girth exceeding 200mm but not exceeding 300mm	LM	18		150.00	2,700.00	-
	3.7.3 - BALUSTRADING/RAILINGS						
	Edges of Staircase & Balconies						
3.7.3.01	Supply and fix atleast 1000mm high mildsteel railings to balcony architects details (Details to be issued by Architect Later)	LM	49	49	5,000.00	245,000.00	245,000.00
	3.7.4 - INTERNAL FINISHES						
	Wall Finishes						
	15mm cement and sand (1:4) backing: woodfloat finish: with rough grooved-labors to receive and hold wall tiles						
3.7.4.01	Walls : Wet areas	SM	140	140	500.00	70,000.00	70,000.00
	Plaster; 9mm first coat of cement and sand (1:4); 3mm second coat of cement and lime putty (1:5); steel trowelled ;						
3.7.4.02	Walls,columns and beams	SM	1,033	1,033	500.00	516,500.00	516,500.00
	Total For This Page C/F To Next Page					1,006,300.00	898,200.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					1,006,300.00	898,200.00
	Finishes Cont'd						
	Finishes Cont'd **NOTE: The Prime Cost Rate (PC) provided for each finish shall be the basic purchase cost (shop price) of the finish in Nairobi desired by the Architect. The tenderer shall add over and above this PC rate provided herein his price for transport, insurances, and rate for fixing including adhesive and underlay etc .**						
	400x400x8mm thick Porcelain tile flooring: M.C to allow in his rate a Prime Cost(P.C) for purchasing the selected sample by the Architect: take delivery from manufacturer, transport to site , store, prepare surface and fix sample with approved adhesive as per manufacturer's instruction and specification. (AS SAJ or any other equal & approved).						
	Rate to include labour for tile cutting, spacers, and supply of tile adhesive						
3.7.4.03	Wall finish of wet areas	SM	140	140	3,000.00	420,000.00	420,000.00
3.7.4.04	SUPPLY AND FIX 20mm thick plastic edge strip fixed to ends of wall tiles	LM	63	63	200.00	12,600.00	12,600.00
	SKIMMING WORK						
3.7.4.05	SUPPLY AND APPLY, all the necessary materials required for the proper skimming on the wall surfaces.	SM	1,033	1,012	250.00	258,250.00	253,085.00
	Total For This Page C/F To Next Page					1,697,150.00	1,583,885.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					1,697,150.00	1,583,885.00
	Prepare and apply undercoat and two coats of low VOC silk vinly paint : to premium quality : to						
3.7.4.06	Plastered new walls columns ,beams etc; over 300mm wide; internally	SM	1,033		250.00	258,250.00	-
	FLOOR FINISHES						
	Cement and sand (1:4) trowelled beds : on concrete						
3.7.4.07	32mm thick screed; woodfloat finished: to receive floor finish :	SM	461	461	500.00	230,500.00	230,500.00
	Finishes Cont'd **NOTE: The Prime Cost Rate (PC) provided for each finish shall be the basic purchase cost (shop price) of the finish in Nairobi desired by the Architect. The tenderer shall add over and above this PC rate provided herein his price for transport, insurances, and rate for fixing including adhesive and underlay etc .**						
	400x400x8mm thick Porcelain tile flooring: M.C to allow in his rate a Prime Cost(P.C) for purchasing the selected sample by the Architect: take delivery from manufacturer, transport to site , store, prepare surface and fix sample with approved adhesive as per manufacturer's instruction and specification. (AS SAJ or any other equal & approved).						
3.7.4.08	Floor finish on screeded floor.	SM	461		3,000.00	1,383,000.00	-
3.7.4.09	E.O Ditto for open cross-section Aluminium corner strip (Provisional).	LM	100		200.00	20,000.00	-
	Ceramic tiles skirting						
3.7.4.10	100mm high skirtings.	LM	270		300.00	81,000.00	-
	Total For This Page C/F To Next Page					3,669,900.00	1,814,385.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					3,669,900.00	1,814,385.00
	Finishes Cont'd						
	3.7.5 - CEILING FINISHES						
	Suspended water resistant Gypsum ceiling: taped and filled joints and internal corners : on and including proprietary pressed galvanised metal and or timber brandering system : measured over light fittings : including all cutting and trimming to light fittings and skimming with a gypsum based material to smooth finish before painting : to- (to have desired decorations final surfaces)						
3.7.5.01	9mm thick gypsum ceilings ; laid & screwed horizontally on Aluminium brandering (m/s).	SM	355	348	2,750.00	976,250.00	956,725.00
3.7.5.02	125mm girth timber cornice ; fixing to ceiling and wall with approved adhesive and or steel nails	LM	330	323	350.00	115,500.00	113,190.00
	Prepare and apply one undercoat and two coats of 1st grade Low VOC plastic emulion paint from 'Crown paints Ltd': to						
3.7.5.03	Painting to soffits of skimmed gypsum boards ceilings.	SM	355		350.00	124,250.00	-
	Plaster; 9mm first coat of cement and sand (1:4); 3mm second coat of cement and lime putty (1:5); steel trowelled.						
3.7.5.04	soffits of suspended floor slab.	SM	213	213	500.00	106,500.00	106,500.00
	Total For This Page C/F To Next Page					4,992,400.00	2,990,800.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					4,992,400.00	2,990,800.00
	Finishes Cont'd						
	SKIMMING WORK						
3.7.4.05	SUPPLY AND APPLY, all the necessary materials required for the proper skimming on the floor slab soffits.	SM	213	209	250.00	53,250.00	52,185.00
	Prepare and apply one undercoat and two coats of 1st grade Low VOC plastic emulion paint from 'Crown paints Ltd ': to						
3.7.5.06	surfaces of plastered soffits of slab.	SM	213		250.00	53,250.00	-
	3.7.6 - EXTERNAL FINISHES						
	15mm thick cement and sand (1:4) Render : wood float finished : to :						
3.7.6.01	Surfaces of ringbeams and slab to receive surface finish	SM	60	60	500.00	30,000.00	30,000.00
3.7.6.02	Surfaces of walls to receive surface finish.	SM	267	267	500.00	133,500.00	133,500.00
3.7.6.03	Surfaces of columns curved to radii to receive surface finish	SM	-		500.00	-	-
3.7.6.04	12mm deep horizontal keying to surfaces of masonry wall.	SM	-		500.00	-	-
	2mm thick Resin based exterior wall textured finish as "Real Roc" supplied by Basco Paint Ltd, Kenya applied with a trowel or roller as per manufacturer's recommendetions : complete with preparing surfaces, applying binding primer and two coats finishing paint. All to Architect's approval.						
3.7.6.05	Surfaces of external walls, beams and and columns	SM	327		1,100.00	359,700.00	-
	Keying and Deep painting						
3.7.6.06	20mm deep to masonry wall externally	SM	-		200.00	-	-
	Total For This Page C/F To Next Page					5,622,100.00	3,206,485.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					5,622,100.00	3,206,485.00
	Finishes Cont'd						
	3.7.7 -KITCHEN WORKTOPS **The following in 1N0 low level worktops Appr. 20,000mm long x 600mm deep x 1000mm high.**						
	(Sink Area & Worktops)						
3.7.7.01	100mm Thick mass concrete (1:3:6) in plinth.	SM	12	12	1,250.00	15,000.00	15,000.00
3.7.7.02	Sawn formwork to edges of plinth & suspended worktop 75-150mm high	LM	20	20	150.00	3,000.00	3,000.00
3.7.7.03	Sawn formwork to soffits of worktop	SM	12	12	550.00	6,600.00	6,600.00
3.7.7.04	75 mm thick in-situ vibrated reinforced concrete (1:2:4) in worktop and shelf.	SM	12	12	1,000.00	12,000.00	12,000.00
3.7.7.05	B.R.C mesh reinforcement ref:- A98 weighing 1.50Kg/m2 (measured net - no allowance made for laps).	SM	12	12	300.00	3,600.00	3,600.00
3.7.7.06	**Walling** 150mm thick machine cut stone walling bedded and jointed cement sand (1:3) mortar and reinforced in with 20 mm wide hoop irons in every alternate course Worktop finishes	SM	8	8	1,600.00	12,800.00	12,800.00
3.7.7.07	25 mm thick cement and sand (1:4) screed to receive MARBLE granite (m.s) in worktop	SM	24		350.00	8,400.00	-
3.7.7.08	20 mm thick polished Marble granitte in worktops edges, allow for some edge protrusion allowance to fit vertical wall tiles.	SM	12		25,000.00	300,000.00	-
	END OF FINISHES APPRAISAL.						
	TOTAL FOR ELEMENT NO. 3.7 - FINISHES; CARRIED TO B/W MAIN SUMMARY					5,983,500.00	3,259,485.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	ELEMENT NO. 3.8 - JOINERY & FITTINGS						
	3.8.1 - WARDROBES						
	The following in 9N0. wardrobes Average size, 2700 mm wide x 600mm deep x 2400mm high.						
3.8.1.01	100mm Thick mass concrete (1:3:6) in plinth	SM	15	15	1,250.00	18,750.00	18,750.00
3.8.1.02	Sawn formwork to edges of plinth 75-150mm high	LM	24	24	150.00	3,600.00	3,600.00
3.8.1.03	25mm Thick cement and sand (1:4) screed steel trowelled smooth to plinth	SM	15	15	350.00	5,250.00	5,250.00
	18 mm Thick Medium density fibreboard, hardwood lipped on all edges in:-						
3.8.1.04	Shelves	SM	44		2,200.00	96,800.00	-
3.8.1.05	Doors	SM	66		2,200.00	145,200.00	-
3.8.1.06	Plinth	SM	15		2,200.00	33,000.00	-
3.8.1.07	Divisions	SM	59		2,200.00	129,800.00	-
	Wrought MDF in :-						
3.8.1.08	100mm wide Framing	LM	108		220.00	23,760.00	-
3.8.1.09	Ditto Bearers	LM	79		220.00	17,380.00	-
3.8.1.10	Ditto architrave	LM	27		220.00	5,940.00	-
	Supply and fix the following iron mongery to "UNION" catalogue or other equal and approved complete with matching screws						
3.8.1.11	Malphar hinges.	NO	216		200.00	43,200.00	-
3.8.1.12	150mm long brass D - handles.	NO	108		100.00	10,800.00	-
3.8.1.13	Aluminium Drawer lock, as "Evergood"	NO	27		180.00	4,860.00	-
3.8.1.14	Brass ball catch; Magnetic	NO	108		100.00	10,800.00	-
3.8.1.15	450mm long Hydraulic drawer Rails.	NO	36		350.00	12,600.00	-
3.8.1.16	25 mm Diameter chrome plated hanging rail complete with a pair of brackets	LM	24		650.00	15,600.00	-
	Total For This Page C/F To Next Page					577,340.00	27,600.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					577,340.00	27,600.00
	Joinery & Fixtures Cont'd						
	Prime back of timber with aluminium primer on:-						
3.8.1.17	Surfaces not exceeding 100 mm girth.	LM	100		50.00	5,000.00	-
	Knot prime stop and prepare and apply one under coat and two finishing coats of NC brilliant white paint to:- (or lipping as maybe directed)						
3.8.1.18	Surfacesoftimbernotexceeding100mmgirthinternally (Provisional)	LM	500		25.00	12,500.00	-
	3.8.2 - HIGH & LOW LEVEL SHELVES **The following in assorted N0s Open/Closed Shelves 20,000mm Long x 300mm deep x 600mm high.**						
	18mm Thick Medium density fibreboard, hardwood lipped on all edges in:-						
3.8.2.01	Shelves	SM	18		2,200.00	39,600.00	-
3.8.2.02	Doors	SM	18		2,200.00	39,600.00	-
3.8.2.03	Divisions	SM	10		2,200.00	22,000.00	-
	Wrought MDF in :-						
3.8.2.04	100mm wide Framing	LM	45		220.00	9,900.00	-
3.8.2.05	Ditto Bearers	LM	45		220.00	9,900.00	-
3.8.2.06	Ditto architrave (faces)	LM	45		220.00	9,900.00	-
	Knot prime stop and prepare and apply one under coat and two finishing coats of NC brilliant white paint to:- (or lipping as maybe directed by PM)						
3.8.2.07	Surfacesoftimbernotexceeding100mmgirthinternally (Provisional).	LM	200		25.00	5,000.00	-
	Total For This Page C/F To Next Page					730,740.00	27,600.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					730,740.00	27,600.00
	Joinery & Fixtures Cont'd						
	Supply and fix the following iron mongery to "UNION" catalogue or other equal and approved complete with matching screws.						
3.8.2.08	Malphar hinges.	NO	115		200.00	23,000.00	-
3.8.2.09	150mm long brass D - handles.	NO	60		100.00	6,000.00	-
3.8.2.10	Aluminium Drawer lock, as "Evergood"	NO	10		180.00	1,800.00	-
3.8.2.11	Brass ball catch; Magnetic	NO	30		100.00	3,000.00	-
3.8.2.12	450mm long Hydraulic drawer Rails.	NO	20		350.00	7,000.00	-
3.8.2.13	25 mm Diameter chrome plated hanging rail complete with a pair of brackets	LM	6		650.00	3,900.00	-
	END OF JOINERY & FITTINGS APPRAISAL						
	TOTAL FOR ELEMENT NO. 3.8 - JOINERY & FITTINGS; CARRIED TO B/W MAIN					775,440.00	27,600.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	MAIN HOUSE BUILDER'S WORK MAIN SUMMARY (BILL N0.2)						
3.1	SUBSTRUCTURES "All Provisional"		27 of 65			2,088,785.00	2,077,235.00
3.2	R. C. STRUCTURE		29 of 65			2,271,900.00	2,271,900.00
3.3	WALLING		30 of 65			1,244,600.00	1,244,600.00
3.4	ROOF CONSTRUCTION, COVERING AND RAINWATER DISPOSAL		32 of 65			2,872,900.00	3,234,900.00
3.5	WINDOWS		34 of 65			654,270.00	498,500.00
3.6	DOORS		37 of 65			1,359,450.00	510,000.00
3.7	FINISHES		44 of 65			5,983,500.00	3,259,485.00
3.8	JOINERY AND FITTINGS		47 of 65			775,440.00	27,600.00
	TOTAL FOR THE MAIN HOUSE BUILDER'S WORK CARRIED TO GRAND					17,250,845.00	13,124,220.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	BILL N0. 4.0 - EXTERNAL WORKS.						
	4.1 - VERANDAH & MILDSTEEL GRATINGS.						
	Rough chisel dressed natural stone wall, load bearing 7.0N/mm2, bedded and jointed in cement and sand 1:4 mortar reinforced with 25x20 gauge hooped iron at every alternate course as described in;						
4.1.01	150mm Thick, 450mm high substructure walling; Edging at the verandah and for drainage channel layed on 50mm thick mass concrete, INCLUDE for excavations	LM	73	73	1,500.00	109,500.00	109,500.00
4.1.02	50mmthickMurramblinding,watered,compatedandlevelled	SM	44	44	150.00	6,600.00	6,600.00
4.1.03	100mm thick Mass concrete verandah thicknessing Class 20	SM	44	44	1,300.00	57,200.00	57,200.00
4.1.04	25mm thick Screed wood floated finish to Verandah to receive tiles	SM	44	44	400.00	17,600.00	17,600.00
	8mm thick Non-slip Terrazzo flooring : allow the Prime Cost (P.C) rate of Ksh NIL for purchasing as selected by the Architect: take delivery in Nairobi, transport to site , store, prepare surface and fix with approved adhesive as per manufacturer's instruction and specification	ITEM					
4.1.05	Floor finish on screeded floor	SM	44		2,500.00	110,000.00	-
	Spread and levelled ballast/Quarry dust aggregates 10-20mm at the Verandah edges areas						
4.1.06	50mm thick around Paved areas (Provisional)	SM	50	50	150.00	7,500.00	7,500.00
	Mildsteel Gratings.						
4.1.07	300mmwidegratingcomprisingofmildsteel25mmflatsweldedat45degreestotheframing@C/Cn.e100mmbalustersfixedtoconcretesurfaces;AtVerandah Edging (Provisional)	LM	10		2,000.00	20,000.00	-
	End Of Verandah & Gratings !!!						
	Total For This Page C/F To The Next Page					328,400.00	198,400.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					328,400.00	198,400.00
	Substructures Cont'd						
	Items:Sundries						
3.1.09	Allow for keeping foundations free from water, mud, fallen materials.	ITEM	1	1	20,000.00	20,000.00	20,000.00
3.1.10	Allow for planking and strutting to sides of all excavations and keeping the same free from fallen materials.	ITEM	1	1	10,000.00	10,000.00	10,000.00
	Imported Fillings						
	Hardcore or other approved filling, as described;						
3.1.11	300mm Thick Approved hardcore well rammed and consolidated under floors to the approval of the Engineer; Standard compaction to 95% M.D.D AASHTO T180	SM	261	261	450.00	117,450.00	117,450.00
3.1.12	50mm Thick quarry dust blinding; Standard compaction to 95% M.D.D AASHTO T180	SM	261	261	200.00	52,200.00	52,200.00
	Surface Treatment						
	Anti-termite treatment;						
3.1.13	Chemical anti-termite treatment as 'Gladiator' or equal and approved, executed complete by an approved specialist under a ten(10) year guarantee to surfaces of hardcore	SM	261	261	100.00	26,100.00	26,100.00
	Thermal and Moisture Protection						
	Damp proofing membrane;						
3.1.14	1000 gauge polythene or other equal and approved damp-proof membrane, laid over blinded hardcore (m.s) with 300mm side and end laps (measured nett, allow for laps)	SM	261	261	100.00	26,100.00	26,100.00
	Blinding Concrete Work;						
3.1.15	50mm Thick blinding concrete (class 10/20); plain mix 1:4:8 under wall foundations	SM	93	93	550.00	51,150.00	51,150.00
3.1.16	Ditto to Column bases	SM	-	-	550.00	-	-
	TOTAL FOR VERANDAH & MILDSTEEL GRATINGS C/F TO EXTERNAL WORKS MAIN SUMMARY					631,400.00	501,400.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	EXTERNAL WORKS Cont'd						
	ELEMENT NO. 4.2 - PARKING LOT PAVINGS & LANDSCAPING. (APPR. 434 Sq.M)						
	Site Clearance;						
4.2.01	Clear the site of all grass, shrubs, undergrowth and small trees including grubbing up roots and burn the arising spoils. (Done Before)	SM	-	-	50.00	-	-
	Oversite excavations;						
4.2.02	Excavate over site to remove top vegetable soil average 100mm deep and cart away from site appropriately as directed. (Done Before)	SM	-	-	100.00	-	-
4.2.03	Ditto, Mass excavation, to achieve levels av. 400mm deep.	CM	141	141	550.00	77,550.00	77,550.00
	Excavations including maintaining and supporting sides and keeping free from water, mud and fallen material;						
4.2.04	Excavate for Kerbs and Channels base not exceeding 1.5 metres deep from stripped Level.	CM	32	32	550.00	17,600.00	17,600.00
4.2.05	Load and cart away from site surplus excavated material	CM	75	75	350.00	26,250.00	26,250.00
	Concrete Work						
4.2.06	50mmThickblindingconcrete;plainmix1:4:8underwall foundations	SM	59	59	550.00	32,450.00	32,450.00
	Parking Surface						
4.2.07	Treat the compacted surface with approved herbicide	SM	213		120.00	25,560.00	-
4.2.08	Provide, lay and compact 150mm thick approved Red-soil sub-base. (Compacted with a Roller); MDD 95.	SM	213	213	150.00	31,950.00	31,950.00
4.2.09	Provide, lay and compact 150mm thick approved Murram base including all neccesary preparation to receive stone dust bedding. (Compacted with a Roller	SM	213	213	300.00	63,900.00	63,900.00
	Total For This Page C/F To Next Page					275,260.00	249,700.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					275,260.00	249,700.00
	EXTERNAL WORKS Cont'd						
4.2.10	300mm Thick Approved hardcore well rammed and consolidated under floors to the approval of the Engineer; Standard compaction to 95% M.D.D AASHTO T180	SM	213		450.00	95,850.00	-
4.2.11	Provide, lay, spread, water and compact 50mm thick stone dust bedding to receive paving blocks.	SM	213		150.00	31,950.00	-
	PRECAST CABRO WORKS.						
4.2.12	60mm thick Medium duty colored cabro blocks interlocking pavings with minimum strength 49N/mm2 laid to required gradient. (Vibrated with sand in the Joints)	SM	213		2,000.00	426,000.00	-
	PRECAST CONCRETE KERBS.						
4.2.13	Provide, lay and joint precast concrete kerbs, 250x125mm including 100mm concrete class Q (1:3:6) bedding and haunching along the edges of the parking and all necessary excavations, disposal of evcavated material and formwork to Engineer's satisfaction.	LM	22		850.00	18,700.00	-
4.2.14	Ditto but for 125x125 Flush Channels.	LM	110		650.00	71,500.00	-
	STORM WATER DRAINAGE						
4.2.15	100mm thick mass concrete backing on the lower side C15	SM	6		2,000.00	12,000.00	-
4.2.16	Allow a provision sum of Ksh. 30,000 For Evacuating/Channelling for Excessive Storm Water out of the plot Using UPVC Pipes & IBD Burried in the Soil. Or as may be directed by PM.	SUM	1		30,000.00	30,000.00	-
	LAWNING						
4.2.17	Return, compact & Level excavated fertile Redsoil, (av. Depth 400mm), import and spread natural manure to mix with redsoil, water thoroughly, import & plant approved local grass species, water and maintain until well established (Allow for around about 30Trees)	SM	221		1,400.00	309,400.00	-
	End of Parking Lot & Lawning !!!						
	TOTAL FOR PARKING LOT & LAWNING C/F TO EXTERNAL WORKS MAIN SUMMARY					1,270,660.00	249,700.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	EXTERNAL WORKS Cont'd						
	4.3 - UNDERGROUND WATER TANK (SIZE 6.0 X 3.4 X 3.0M):						
4.3.01	Clear site of bushes, undergrowths, small trees and grab up roots including removal site as directed . (Done Before)	SM	-		50.00	-	-
	Excavations.						
4.3.02	Excavate pit for septic tank not exceeding 1.5m deep. Commencing from ground level. Average depth 1.5m	CM	31	31	550.00	17,050.00	17,050.00
4.3.03	Ditto exceeding 1.5m but not exceeding 3.0m deep.	CM	31	31	700.00	21,700.00	21,700.00
4.3.04	Extra over excavation for excavation in rock class II (Provisional)	CM	2	2	1,500.00	3,000.00	3,000.00
4.3.05	Provide material, mix and place 50mm thick 1:4:8 concrete blinding.	SM	21	21	550.00	11,550.00	11,550.00
4.3.06	Provide material, mix and vibrate 150mm thick 1:1.5:3 concrete in tank bottom slab.	SM	21	21	2,175.00	45,675.00	45,675.00
4.3.07	200mm thick tank R.C walling.	SM	60	60	2,900.00	174,000.00	174,000.00
4.3.08	Providematerial,mixplaceandintankdividingconcrete walls; 200mm th.	SM	10	10	2,900.00	29,000.00	29,000.00
4.3.09	Provide material, mix, place and vibrate 150mm thick 1:1.5:3 concrete in top slab of tank.	SM	21	21	2,175.00	45,675.00	45,675.00
4.3.10	Provide materials, mix, place and vibrate 100mm thick 1:4:8 concrete in tank inlet and overflow chambers bottom bases.	CM	1	1	12,500.00	12,500.00	12,500.00
	Total For This Page C/F To Next Page					360,150.00	360,150.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					360,150.00	360,150.00
	EXTERNAL WORKS Cont'd						
	Reinforcement [All Provisional] **Ribbed Reinforcement Bars; High tensile; to B.S 4449; virgin bars from Apex Steel or equal and approved**						
4.3.11	T8 - T12 All Reinf. Bars Strictly to Strl. Eng. Details	KGS	1,725	1,725	210.00	362,250.00	362,250.00
	Provide and fix sawn timber formwork to						
4.3.12	soffits of septic slab.	SM	21	21	550.00	11,550.00	11,550.00
4.3.13	Vertical sides of r.c walls.	SM	140	140	550.00	77,000.00	77,000.00
4.3.14	Provide and fix sawn timber formwork to edges 75 to 150mm.	LM	19	19	150.00	2,850.00	2,850.00
	Water Protection						
4.3.15	250mm wide UPVC water bar, horizotally laid with a bulb to Approval.	LM	19	19	800.00	15,200.00	15,200.00
	Water Tank Finishing						
4.3.16	Provide material, mix and apply 12mm thick rendering to walls with waterproofing cement, with a mastic proofing top coat.	SM	80	80	2,600.00	208,000.00	208,000.00
4.3.17	Provide material and apply 25mm thick screed to top and bottom slab with waterproofing cement, with a mastic proofing top coat	SM	21	21	2,600.00	54,600.00	54,600.00
4.3.18	Provide and fix 600x450mm medium duty manhole covers and frames to detail (50) 5113. **End of Water Tank.**	NO	2	2	4,500.00	9,000.00	9,000.00
	TOTAL FOR UNDERGROUND WATER TANK C/F TO EXTERNAL WORKS MAIN SUMMARY					1,100,600.00	1,100,600.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	EXTERNAL WORKS Cont'd						
	4.4 - BOUNDARY WALL. (APPROXIMATELY 113.3M						
	ELEMENTN0.4.4.1-SUBSTRUCTURES"All Provisional"						
	Excavation and earthworks						
4.4.1.1	ExcavateforStripfoundationtrenchesN.E1.5metresdeep from stripped level.	CM	59	59	550.00	32,450.00	32,450.00
4.4.1.2	Ditto Ecolumn Bases.	CM	53	53	550.00	29,150.00	29,150.00
4.4.1.3	Extra over excavation in rocks (Provisional)	CM	1	1	1,500.00	1,500.00	1,500.00
	Disposal of excavated material						
4.4.1.4	Return,fillandrumselectedexcavatedmaterialaround	CM	78	78	200.00	15,600.00	15,600.00
4.4.1.5	Cart away surplus excavated material		34	34	350.00	11,900.00	11,900.00
		CM					
	Disposal of water						
4.4.1.6	Allow for keeping foundations free from water, mud,	ITEM	1	1	10,000.00	10,000.00	10,000.00
	Planking and strutting	ITEM					
4.4.1.7	Allowforplankingandstruttingtosidesofall		1	1	5,000.00	5,000.00	5,000.00
	External Works Cont'd; Boundary Wall Concrete						
4.4.1.8	50mmThickblindingconcrete;plainmix1:4:8under	SM	47	47	550.00	25,850.00	25,850.00
	Ditto column bases.	SM	39	39	550.00	21,450.00	21,450.00
	Insitu concrete grade 20/20 including vibrating						
4.4.1.9	Strip footing	CM	9	9	13,500.00	121,500.00	121,500.00
4.4.1.10	Ditto column bases.	CM	12	12	13,500.00	162,000.00	162,000.00
4.4.1.11	Insitu Concrete in substructure columns a.b.d	CM	2	2	13,500.00	27,000.00	27,000.00
4.4.1.12	Ditto ground beam.	CM	7	7	13,500.00	94,500.00	94,500.00
	Total For This Page C/F To Next Page					557,900.00	557,900.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					557,900.00	557,900.00
	External Works Cont'd; Boundary Wall.						
	Reinforcement [All Provisional]						
	High tensile steel reinforcement to B.S 4449 and 4466;						
4.4.1.13	T8 - T12mm diameter Assorted Reinf. Bars	KGS	2,400	2,400	210.00	504,000.00	504,000.00
	Sawn formwork as described to:						
4.4.1.14	Sides of strip foundation	SM	31	31	550.00	17,050.00	17,050.00
4.4.1.15	Sides of Column bases	SM	47	47	550.00	25,850.00	25,850.00
4.4.1.16	Vertical Sides of Sub. Columns	SM	39	39	550.00	21,450.00	21,450.00
4.4.1.17	Sides of ground beam.	SM	68	68	550.00	37,400.00	37,400.00
	Substructure Walling a.b.d						
	Rough chisel dressed natural stone, load bearing 7.0N/mm2, bedded and jointed in cement and sand 1:4 mortar reinforced with 25x20 gauge hooped iron at every alternate course as described in:						
4.4.1.18	200mm Thick walling	SM	113	113	1,800.00	203,400.00	203,400.00
4.4.1.19	100mm diameter upvc pipes in 200mm long weep holes. (Provisional)	NO	38	38	150.00	5,700.00	5,700.00
	End of Boundary Wall Substructures.						
	ELEMENT NO. 4.4.2 - R.C STRUCTURE.						
	Insitu concrete grade 20/20 including vibrating						
4.4.2.01	Columns. (size 200x300x2400) 39N0	CM	6	6	13,500.00	81,000.00	81,000.00
	Sawn formwork as described to:						
4.4.2.02	Sides of vertical columns.	SM	94	94	550.00	51,700.00	51,700.00
4.4.2.03	250x50mmThickInsituconcretecoping,twiceweatheredandthroatedinconcrete(1:2:4-class20/12mm)includingallnecessaryreinforcementandtwisting,beddedandjointedon wall with cement sand (1:4) mortar.	LM	113	113	600.00	67,800.00	67,800.00
4.4.2.04	400x250x50mmDittobutColumnCap,throatedallround and weathered on all faces.	NO	39	39	750.00	29,250.00	29,250.00
	Total For This Page C/F To Next Page					1,602,500.00	1,602,500.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					1,602,500.00	1,602,500.00
	External Works Cont'd; Boundary Wall.						
	Reinforcement [All Provisional]						
	High tensile steel reinforcement to B.S 4449 and 4466:						
4.4.2.05	T8mm - 12mm diameter Assorted Bars	KGS	480	480	210.00	100,800.00	100,800.00
	End of Boundary Wall R.C.S.						
	ELEMENT NO. 4.4.3 - SUPERSTRUCTURE WALLING & GATE						
	Damp proof course						
4.4.3.01	150mmwideHessianbasedbituminousbaseddampproof course to walls	LM	113	113	200.00	22,600.00	22,600.00
	Walling a.b.d						
4.4.3.02	Machine cut Block wall, load bearing 7.0N/mm2, bedded and jointed in cement and sand 1:4 morta 200mm Thick superstructure walling	SM	271	271	1,800.00	487,800.00	487,800.00
	Gauge 24 Razor barbered fencing wire Strained with barbed wire						
4.4.3.03	Fencing wire	LM	117		750.00	87,750.00	-
	GATE						
4.4.3.04	Fabricate, deliver and install a Double leaf Wrought iron Smart/Modern Gate Size 4000mm x 2400mm.	NO	1	1	95,000.00	95,000.00	95,000.00
	Prepare and apply one coat itching primer, two undercoats and one coat oil paint full gloss furnish to						
4.4.3.05	General surfaces of steel doors (both sides measured overall)	SM	20		350.00	7,000.00	-
	End of Boundary Wall Superstructure Walling & Gate						
	Total For This Page C/F To Next Page					2,403,450.00	2,308,700.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					2,403,450.00	2,308,700.00
	External Works Cont'd; Boundary Wall.						
	ELEMENT NO. 4.4.4 - FINISHES **Internal Side rendering**						
4.4.401	12mm Thick cement/sand (1:4) render to plinths	SM	51	51	350.00	17,850.00	17,850.00
4.4.402	Three coats of approved Bituminous paint to rendered surfaces (provisional).	SM	51		350.00	17,850.00	-
	Pointing and keying (including decorations) in;						
4.4.4.03	Superstructure Masonry wall (provisional).	SM	220	220	350.00	77,000.00	77,000.00
	15mm (minimum) C/S Render, as described, on:						
4.4.4.04	Concrete surfaces of columns internal side	SM	30		350.00	10,500.00	-
4.4.4.05	Masonry surfaces of walls internal side	SM	20		350.00	7,000.00	-
	Painting and decorating **Prepare and apply three coats of first quality vinyl Matt emulsion paint to:**						
4.4.4.06	Concrete surfaces of columns.	SM	30		350.00	10,500.00	-
4.4.4.07	Masonry surfaces of walls internal side.	SM	20		350.00	7,000.00	-
	End of Boundary Wall Finishes !!!						
	END OF THE MASONRY BOUNDARY WALL.						
	TOTAL FOR BOUNDARY WALL C/F TO EXTERNAL WORKS MAIN SUMMARY					2,551,150.00	2,403,550.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	4.5 - DOMESTIC BIODIGESTER						
4.5	**Nominate a specialist Sub-contractor to Supply all the requisite Resources to fully construct, Test and commission for proper functionality for domestic biodigester including all catalystic Installation and warranties (Carried Forward to External Works Main Summary)**	SUM	1	1	120,000.00	120,000.00	120,000.00
	END OF THE EXTERNAL WORKS GENERALLY.						
	EXTERNAL WORKS MAIN SUMMARY (BILL N0.4						
			From Ext. Works B/W page				
4.1	VERANDAH & GRATINGS WORKS		50 of 65			631,400.00	501,400.00
4.2	PARKING LOT & LAWNING WORKS		52 of 65			1,270,660.00	249,700.00
4.3	UNDERGROUND WATER TANK.		54 of 65			1,100,600.00	1,100,600.00
4.4	BOUNDARY WALL.		58 of 65			2,551,150.00	2,403,550.00
4.5	DOMESTIC BIODIGESTER		Above			120,000.00	120,000.00
	TOTAL FOR THE EXTERNAL WORKS CARRIED FORWARD TO GRAND SUMMARY.					5,673,810.00	4,375,250.00

DRAWDOWN SCHEDULE FOR THE SECOND TRANCHE

ITEM	DESCRIPTION	FINAL AMOUNT
1	Joinery and Fittings	1,904,434.00
2	Sanitary Fittings	1,839,845.00
3	Floor Finishing	1,129,450.00
4	Wall Tiles	210,000.00
5	Curtain Rails including motorization	248,000.00
6	Glazing	280,800.00
7	Stair finishes	189,720.00
8	Electric fence and security installations	300,000.00
	Total	**6,102,249.00**

PROPOSED RESIDENTIAL MASSIONETTE HOUSE TO BE BUILT AT LIMURU
FINANCIAL APPRAISAL NO. 2

BoQ ITEM	DESCRIPTION	OMMISSION (KSHS)	ADDITION (KSHS)	COST EFFECT (+/-) (KSHS)	TOTAL (+/-) (KSHS)
	MAIN SUMMARY				
	CONTRACT SUM				27,826,655.00
1	**PRELIMINARIES**				
1.1	GENERAL AND PARTICULAR PRELIMINARIES	655,000.00	655,000.00	-	-
2	**MAIN HOUSE**				
2.1	SUBSTRUCTURES "All Provisional"	2,088,785.00	2,088,785.00	-	
		-	-	-	
2.2	R. C. STRUCTURE	2,271,900.00	2,271,900.00	-	
		-	-	-	
2.3	WALLING	1,244,600.00	1,244,600.00	-	
		-	-	-	
2.4	ROOF CONSTRUCTION, COVERING AND RAINWATER DISPOSAL	2,872,900.00	3,186,400.00	313,500.00	
		-	-	-	
2.5	WINDOWS	654,270.00	919,470.00	265,200.00	
		-	-	-	
2.6	DOORS	1,359,450.00	1,165,250.00	(194,200.00)	
		-	-	-	
2.7	FINISHES	5,983,500.00	5,353,770.00	(629,730.00)	
		-	-	-	
2.8	JOINERY AND FITTINGS	775,440.00	1,932,034.00	1,156,594.00	
					911,364.00
3	**EXTERNAL WORKS**				
3.1	VERANDAH & GRATINGS WORKS	631,400.00	501,400.00	(130,000.00)	
		-	-	-	
3.2	PARKING LOT & LAWNING WORKS	1,270,660.00	249,700.00	(1,020,960.00)	
		-	-	-	
3.3	UNDERGROUND WATER TANK.	1,100,600.00	1,100,600.00	-	
		-	-	-	
3.4	BOUNDARY WALL.	2,551,150.00	2,403,550.00	(147,600.00)	
		-	-	-	
3.5	DOMESTIC BIODIGESTER	120,000.00	120,000.00	-	
					(1,298,560.00)
	TOTAL CARRIED FORWARD TO NEXT PAGE	**23,579,655.00**	**23,192,459.00**	**- 387,196.00**	**27,439,459.00**

PROPOSED RESIDENTIAL MASSIONETTE HOUSE TO BE BUILT AT LIMURU
FINANCIAL APPRAISAL NO. 2

BoQ ITEM	DESCRIPTION	OMMISSION (KSHS)	ADDITION (KSHS)	COST EFFECT (+/-) (KSHS)	TOTAL (+/-) (KSHS)
	TOTAL BROUGHT FORWARD				27,439,459.00
4	**PRIME COST SUMS**				
4.1	MECHANICAL INSTALLATION WORKS	1,800,000.00	2,739,845.00	939,845.00	
4.2	ELECTRICAL INSTALLATION WORKS	2,000,000.00	2,000,000.00	-	
4.3	SIGNAGE AND BRANDING WORKS	50,000.00	-	(50,000.00)	
					889,845.00
5	**PROVISIONAL SUMS**				
5.1	PROJECT MANAGEMENT	200,000.00	200,000.00	-	
					-
6	**CONTINGENCIES**				
6.1	CONTINGENCIES PROVIDED IN THE CONTRACT (OMMITTED)	500,000.00	-	(500,000.00)	(500,000.00)
7	**ERROR ADJUSTMENT**				
7.10	Adjustment of Error in the BQ	(303,000.00)	(303,927.09)	(927.09)	(927.09)
	TOTAL PROJECTED CONSTRUCTION COST	**27,826,655.00**	**27,828,376.91**	**1,721.91**	**27,828,376.91**

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	BILL N0. 3 - THE BUILDER'S WORK ELEMENT NO. 3.1 -SUBSTRUCTURES "All Provisional"						
	Site Clearance;						
3.1.01	Clear the site of all bushes shrubs small trees and burn the arising spoil (Whole Site)	SM	739	739	40.00	29,560.00	29,560.00
	Cutting Down Trees;						
3.1.02	Cut down and grub-up all roots, 9M high tree(s) above ground level, girth exceeding 600mm and not exceeding 900mm and cart-away completely.	N0	2	2	3,000.00	6,000.00	6,000.00
3.1.03	Ditto but not exceeding 600mm girth	N0	2	2	2,000.00	4,000.00	4,000.00
	Excavations & Earthworks **Excavations including maintaining and supporting sides and keeping free from water, mud and fallen material;**						
3.1.04	Excavate to remove top vegetable soil not exceeding 1.5metres deep (average 150mm deep) from ground levels and cart away as directed (Whole Site)	SM	739	739	100.00	73,900.00	73,900.00
3.1.05	Excavate for Foundation Trenches starting from stripped level not exceeding 1.50 meters deep (average depth=1.5M)	CM	139	139	550.00	76,450.00	76,450.00
3.1.06	Ditto for column bases	CM	-	-	550.00	-	-
	Disposal of excavated materials;						
3.1.07	Load, remove and deposit surplus excavated material away from site; including double and multi - handling where required	CM	62	62	200.00	12,400.00	12,400.00
3.1.08	Backfill with selected excavated material around foundations; compaction in layers not exceeding 150mm thick; including double or multi handling of excavated materials if required.	CM	77	77	350.00	26,950.00	26,950.00
	Total For This Page C/F To The Next Page					229,260.00	229,260.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From The Previous Page					229,260.00	229,260.00
	Substructures Cont'd						
	Items:Sundries						
3.1.09	Allow for keeping foundations free from water, mud, fallen materials.	ITEM	1	1	20,000.00	20,000.00	20,000.00
3.1.10	Allow for planking and strutting to sides of all excavations and keeping the same free from fallen materials.	ITEM	1	1	10,000.00	10,000.00	10,000.00
	Imported Fillings						
	Hardcore or other approved filling, as described;						
3.1.11	300mm Thick Approved hardcore well rammed and consolidated under floors to the approval of the Engineer; Standard compaction to 95% M.D.D AASHTO T180	SM	261	261	450.00	117,450.00	117,450.00
3.1.12	50mm Thick quarry dust blinding; Standard compaction to 95% M.D.D AASHTO T180	SM	261	261	200.00	52,200.00	52,200.00
	Surface Treatment						
	Anti-termite treatment;						
3.1.13	Chemical anti-termite treatment as 'Gladiator' or equal and approved, executed complete by an approved specialist under a ten(10) year guarantee to surfaces of hardcore	SM	261	261	100.00	26,100.00	26,100.00
	Thermal and Moisture Protection						
	Damp proofing membrane;						
3.1.14	1000 gauge polythene or other equal and approved damp-proof membrane, laid over blinded hardcore (m.s) with 300mm side and end laps (measured nett, allow for laps)	SM	261	261	100.00	26,100.00	26,100.00
	Blinding Concrete Work;						
3.1.15	50mm Thick blinding concrete (class 10/20); plain mix 1:4:8 under wall foundations	SM	93	93	550.00	51,150.00	51,150.00
3.1.16	Ditto to Column bases	SM	-	-	550.00	-	-
	Total For This Page C/F To Next Page					532,260.00	532,260.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From The Previous Page					532,260.00	532,260.00
	Substructures Cont'd						
	Insitu concrete grade 25/20 including, placing vibrating, Curing, around reinforcement, allow for the shrinkage, and wastage in						
3.1.17	Strip footing	CM	18	18	14,500.00	261,000.00	261,000.00
3.1.18	Column Bases	CM	-	-	14,500.00	-	-
3.1.19	200mm th. R.C Fdn Wall	SM	2	2	2,900.00	5,800.00	5,800.00
3.1.20	150mm Thick Oversite floor slab	SM	261	261	2,175.00	567,675.00	567,675.00
	Labours and Sundries						
3.1.21	Treating surfaces of unset concrete in slab, cutting off fins to allow for level surface to receive screed later thereto	SM	261	261	50.00	13,050.00	13,050.00
	Substructures Cont'd						
	Reinforcement [All Provisional						
	Ribbed Reinforcement Bars; High tensile; to B.S 4449; virgin bars including for cutting, bending, hooks, overlaps, binding, spacers,hoisting and placing in postion from an approved manufacturer						
3.1.22	T8 - T16 Assorted reinf. bars to Strl. Eng. Details	KG	800	800	210.00	168,000.00	168,000.00
	Mesh reinforcement ref A142 weighing 2.22 kg per sq. metre in concrete slab including all necessary tying and support (No allowance for laps) to:						
3.1.23	Ground floor Oversite slab (m.s)	SM	260	260	450.00	117,000.00	117,000.00
	Total For This Page C/F To Next Page					1,664,785.00	1,664,785.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From The Previous Page					1,664,785.00	1,664,785.00
	Substructures Cont'd						
	Shuttering **Sawn formwork, net to concrete surfaces; including propping, striking of later, cutting off fins, retardant, necessary Scaffolding, etc as described to;**						
3.1.24	Sides of strip foundation	SM	53	53	550.00	29,150.00	29,150.00
3.1.25	Column Bases	SM	-	-	550.00	-	-
3.1.26	200mm th. R.C Fdn Wall	SM	18	18	550.00	9,900.00	9,900.00
3.1.27	Vertical Edges of t oversite floor slab over 75mm but not exceeding 150mm high	LM	63	63	150.00	9,450.00	9,450.00
3.1.28	Ditto but curved to radii	LM	10	10	500.00	5,000.00	5,000.00
	Substructure Walling **Rough chisel dressed natural stone wall, load bearing 7.0N/mm2, bedded and jointed in cement and sand 1:4 mortar reinforced with 25x20 gauge hooped iron at every alternate course as described in;**						
3.1.29	200mm Thick substructure walling; assumed depth=1500mm	SM	193	193	1,800.00	347,400.00	347,400.00
	Plinth Finishes						
3.1.30	12mm Thick cement/sand (1:3) render to plinths; steel floated to receive bitumenous paint (M/S)	SM	33	33	350.00	11,550.00	11,550.00
3.1.31	Three coats of bitumenous paint as approved and preferred color	SM	33	33	350.00	11,550.00	11,550.00
	End Of Substructures Appraisal.						
	TOTAL FOR ELEMENT NO. 3.1 - SUBSTRUCTURES "All Provisional" CARRIED TO B/W MAIN SUMMARY.					2,088,785.00	2,088,785.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	ELEMENT NO. 3.2 -REINFORCED CONCRETE STRUCTURE						
	VIBRATED REINFORCED CONCRETE						
	Insitu concrete grade 25/20 including, placing vibrating, Curing, around reinforcement, allow for the shrinkage, and wastage in;						
3.2.01	Columns	CM	1	1	14,500.00	14,500.00	14,500.00
3.2.02	Beams & Ringbeams	CM	20	20	14,500.00	290,000.00	290,000.00
3.2.03	Extra-Over ditto for Concrete moulded gutters	CM	-	-	14,500.00	-	-
3.2.04	150mm thick Suspended Floor slab, Chimney Capping & Staircase landings	SM	220	220	2,175.00	478,500.00	478,500.00
3.2.05	Ditto but 175mm in Suspended Floor slab only	SM	-	-	2,538.00	-	-
3.2.06	Staircases flights; steps & Waist	SM	4	4	14,500.00	58,000.00	58,000.00
	Labours and Sundries.						
3.2.07	Treating surfaces of unset concrete in slab, cutting off fins to allow for level surface to receive screed later thereto.	SM	220	220	50.00	11,000.00	11,000.00
3.2.08	Making diameter 75mm channel/groove in wet concrete in the concrete gutters edges for rainwater disposal.	NO	-	-	300.00	-	-
3.2.09	Diameter 75mm UPVC Pipe for colleting water from balcon	LM	16	16	350.00	5,600.00	5,600.00
3.2.10	E.O Ditto for bends.	NO	8	8	200.00	1,600.00	1,600.00
	Reinforcement [Provisional]: Ribbed Reinforcement Bars; High tensile; to B.S 4449; virgin bars from Apex Steel or equal and approved; Including cutting, bending, hooking, hoisting and placing in position, tying, spacers, etc as necessary.						
3.2.11	T8 - T16 Assorted reinf. bars to Strl. Eng. Details.	KG	5,300	5,300	210.00	1,113,000.00	1,113,000.00
	Total For This Page C/F To Next Page					1,972,200.00	1,972,200.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From The Previous Page					1,972,200.00	1,972,200.00
	R.C.S Cont'd						
	Shuttering **Sawn formwork as described to; Including laying in place, props, jointing, greasing and later striking off and cutting fins as necessary in:**						
3.2.12	Vertical Sides of Columns	SM	8	8	550.00	4,400.00	4,400.00
3.2.13	Ditto but curved to radii	SM	-	-	1,000.00	-	-
3.2.14	Sides and soffits of beams generally	SM	248	248	550.00	136,400.00	136,400.00
3.2.15	Ditto but curved to radii	SM	16	16	1,000.00	16,000.00	16,000.00
3.2.16	Soffits Suspended Floor slab, Chimney Capping, Staircase landings & stair flights	SM	235	235	500.00	117,500.00	117,500.00
3.2.17	Vertical Edges of suspended floor slab & landings over 75mm but not exceeding 150mm high.	LM	120	120	150.00	18,000.00	18,000.00
3.2.18	Extra-over ditto but curved to radii.	LM	19	19	200.00	3,800.00	3,800.00
3.2.19	Vertical Edges of sloping flights over 225mm but not exceeding 300mm high.	LM	18	18	200.00	3,600.00	3,600.00
	End of R.C.S Appraisal.						
	TOTAL FOR ELEMENT NO. 3.2 - R.C. STRUCTURE CARRIED TO B/W MAIN SUMMARY					2,271,900.00	2,271,900.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	ELEMENT NO. 3.3 -WALLING						
	Damp proof course						
3.3.01	200mm wide Hessian based bituminous based damp proof course bedded in c/s mortar to walls	LM	136	136	175.00	23,800.00	23,800.00
3.3.02	150mm Ditto	LM	-	-	150.00	-	-
	External and Internal Walls						
	Machine cut blocks Grade I 'Ndarugo' bedded and jointed in cement and sand (1:3) mortar; reinforced with and including 25mm wide x 20 gauged hoop iron at every alternate course in;						
3.3.03	200mm Thick External walling	SM	208	208	1,800.00	374,400.00	374,400.00
3.3.04	150mm for balcony edges walling	SM	15	15	1,600.00	24,000.00	24,000.00
3.3.05	200mm Thick walling for eaves filling walling & above W.P	SM	130	130	1,800.00	234,000.00	234,000.00
3.3.06	Ditto But 150mm for parapet walling (Provisional)	SM	10	10	1,600.00	16,000.00	16,000.00
3.3.07	200mm Thick internal partioning & Chumney walling.	SM	318	318	1,800.00	572,400.00	572,400.00
	End of Walling Appraisal.						
	TOTAL FOR ELEMENT NO. 3.3 - WALLING CARRIED TO B/W MAIN SUMMARY.					1,244,600.00	1,244,600.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	ELEMENT NO. 3.4 - ROOF CONSTRUCTION, COVERING AND RAINWATER DISPOSAL						
	Sawn cypress; second grade; well seasoned and treated with approved wood preservative; with and including all jointing and connections (packing piece, bolts etc.) as necessary; in roof.						
	The following trusses and/or independent members at maximum c/c 1200mm; Approximately 6.0M above G.L (Assorted)						
3.4.01	150x50mm Wall Plates including 5% for splices	LM	165	165	500.00	82,500.00	82,500.00
3.4.02	Ditto Tie-beam	LM	120	120	500.00	60,000.00	60,000.00
3.4.03	150x50mm Rafters & Ridge boards	LM	386	386	500.00	193,000.00	193,000.00
3.4.04	Ditto Kingposts, Struts & Ties.	LM	292	292	500.00	146,000.00	146,000.00
3.4.05	75x50mm Purlins.	LM	1,956	1,956	300.00	586,800.00	586,800.00
3.4.06	50x50mm Branderings	LM	917	917	250.00	229,250.00	229,250.00
3.4.07	225x20mm Fascia & Barge boards	LM	76	76	700.00	53,200.00	53,200.00
	Roof Covering(s) **Stone Coated Decra, Gauge 24 MRM Roofing Shingles on timber purlins(m.s) fixed with approved roofing nails;**						
0	5mm thick Aluminium Foil Sisalation Sheeting	SM	-	410	1,000.00	-	410,000.00
3.4.08	Roofing Tiles Pitched at 40.00 degrees	SM	410	410	2,500.00	1,025,000.00	1,025,000.00
3.4.09	E.O Ditto for wall-flashings	LM	-	-	1,000.00	-	-
3.4.10	Matching Ridge and Hip capping	LM	177	177	1,000.00	177,000.00	177,000.00
3.4.11	E.O Ditto for Barge covers	LM	-	-	1,000.00	-	-
3.4.12	Ditto valleys	LM	60	60	1,000.00	60,000.00	60,000.00
	Dormer Windows Allow a sum of Kenya Shillings 40,000 for Mildsteel casement windows, with 5mm th. one-way glazing and painted to						
3.4.13	approval	SM	6	-	8,000.00	48,000.00	-
	Total For This Page C/F To Next Page					2,660,750.00	3,022,750.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From The Previous Page					2,660,750.00	3,022,750.00
	Roofing Works Cont'd						
	The Rainwater Harnessing						
	UPVC pre-painted as metro or cornex;						
3.4.14	Diameter 140mm gutter; fixed to fascia with and including plastic brackets at 1500 mm (maximum) centres; outlets, cornres as necessary and closed ends.	LM	76	76	700.00	53,200.00	53,200.00
3.4.14	0.5mm guage Galvanized iron gutter; Box Profiled including all fixing accesseories and stop ends.	LM	-	-	1,814.00	-	-
3.4.14	Ditto for GI downpipe including bends and necks	LM	-	-	835.00	-	-
3.4.15	Extra over gutter for stopped ends.	NO.	-		350.00	-	-
3.4.16	Ditto for rainwater outlets with nozzle for 75mm rainwater down pipe outlet.	NO.	10	-	350.00	3,500.00	-
3.4.17	Diameter 75mm holes in concrete surfaces for concrete flat roof letting to downpipes	NO.	-		500.00	-	-
3.4.18	75 mm Diameter rain water downpipe; holder bats at 1500mm (maximum) centres including all fittings.	NO.	66	-	500.00	33,000.00	-
3.4.19	Extra over ditto for swan-neck bends projection.	NO	20	-	300.00	6,000.00	-
3.4.20	Ditto for shoe.	NO	20	-	300.00	6,000.00	-
	Eaves and verges covering						
3.4.21	Sawn cypress treated timber 50x50mm (for B)	LM	227	227	250.00	56,750.00	56,750.00
3.4.21	UPVC TnG ceiling as eaves filling	LM	-		536.00	-	-
	Heavy gauge UPVC Tongued and Grooved ceiling boarding;						
3.4.22	7mm symetrical panels secretly nailed to 50x50 mm sawn celcured cypress brandering (m.s)	SM	43	43	700.00	30,100.00	30,100.00
3.4.23	Ditto cornice	LM	160	160	100.00	16,000.00	16,000.00
	Prepare and apply undercoat and two finishing coats of Vinyl-matt paint; on wooden surfaces to						
3.4.24	Fascia surfaces over 200 but not exceeding 300mm girth	LM	76	76	100.00	7,600.00	7,600.00
	End of Roofing Works Appraisal.						
	TOTAL FOR ELEMENT NO. 3.4 - ROOF CONSTRUCTION, COVERING AND RAINWATER DISPOSAL CARRIED TO B/W MAIN SUMMARY.					2,872,900.00	3,186,400.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	ELEMENT NO. 3.5 - WINDOWS						
	Notes: **Refer to architect's Window schedule for door details**						
3.5.01	Window cill 250 x 150mm thick Insitu moulded Window Cill weathered and throated, reinforced as necessary, finished fair faced including hoisting and bedding in cement sand (1:4) mortar	LM	38	38	1,000.00	38,000.00	38,000.00
	Mild Steel Casement Windows *Supply and fix the following standard RHS, Zeds and Tees; sections where needed, steel casement windows from complete with hinges, handles, catches, approved pattern integral burglar-proofing and building-in lugs all to Architect's detail. Include for finishes to reveals and jambs;*						
3.5.02	Window Size 800 x 1200mm overall	NO	9	9	7,000.00	63,000.00	63,000.00
3.5.03	Ditto but 2400 x 1800mm	NO	3	3	32,000.00	96,000.00	96,000.00
3.5.04	Window Size 800 x 1800mm overall	NO	6	6	10,500.00	63,000.00	63,000.00
3.5.05	Window Size 1800 x 1800mm overall	NO	4	4	24,000.00	96,000.00	96,000.00
3.5.06	Window Size 2100 x 1800mm overall	NO	2	2	28,000.00	56,000.00	56,000.00
3.5.07	Window Size 2400 x 1200mm overall	NO	1	1	21,500.00	21,500.00	21,500.00
3.5.08	Window Size 4100 x 2100mm overall	NO	1	1	65,000.00	65,000.00	65,000.00
	Glazing **4mm Thick one-way tinted & toughened glass sheet to metal in panes, Including the rubber beading or putty incase steel casement windows, and cleaning later thereafter**						
3.5.09	Exceeding 0.10 sq. metres but not exceeding 0.5 sq. metres	SM	53	53	2,000.00	106,000.00	106,000.00
	Total For This Page C/F To Next Page					604,500.00	604,500.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From Previous Page					604,500.00	604,500.00
	Windows Cont'd						
	Glazing **4mm obscure toughened glass sheet to metal in panes, Including the rubber beading or putty incase steel casement windows, and cleaning later thereafter**						
3.5.10	Exceeding 0.10 sq. metres but not exceeding 0.5 sq. metres	SM	9	-	2,500.00	22,500.00	-
3.6.09	5mm thick ditto	SM	-	9	7,200.00	-	64,800.00
	Prepare metal surfaces; apply undercoat and two finishing coats first grade glossy paint;						
3.5.11	General surfaces; window and burglar-proofing grilles (both sides)	SM	62	62	35.00	2,170.00	2,170.00
	Curtain Rails						
3.5.12	M/S painted black-pipe diameter 20mm heavy duty curtain rails.	LM	31		700.00	21,700.00	-
3.5.13	Decorative Matching end caps to curtain rails	PRS	17		100.00	1,700.00	-
3.5.14	Matching curtain rails Brackets firmly screwed to wall with bevelled and polished screws	PRS	17		100.00	1,700.00	-
3.5.12	Curtain Rails	LM	-	31	8,000.00	-	248,000.00
	End of Windows Appraisal.						
	TOTAL FOR ELEMENT NO. 3.5 - WINDOWS CARRIED TO B/W MAIN SUMMARY.					654,270.00	919,470.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	ELEMENT NO. 3.6 - DOORS						
	Notes: **Refer to architect's door schedule for door details**						
	Mildsteel Casement doors						
	Supply and fix the folllowing mild steel doors, one coat red oxide primer before erection, Composite purpose made steel doors with hinges doors complete with 50 x50 x3mm fixed angle frame, 2.5mm thick checked place built into panels complete locking devices						
3.6.01	Double leaf sliding door overall size 3200x2400mm (incl. 5-lever lock)	NO	5	5	75,000.00	375,000.00	375,000.00
3.6.02	Double leaf door overall size 2400x2400mm (incl. 5-lever lock)	NO	1	1	60,000.00	60,000.00	60,000.00
3.6.03	Single leaf door overall size 900x2400mm (incl. 5-lever lock)	NO	3	3	25,000.00	75,000.00	75,000.00
	Flush Doors						
	45mm (finished) Semi-solid Cored Internal Quality Flush Door with hardwood veneers and lipping all round						
3.6.04	Door size 900 x 2100 mm high Overall (with 300mm fanlight	NO	8	17	7,500.00	60,000.00	127,500.00
	H/W Panel Doors **45mm (finished) panelled Hardwood doors with h/w panels raised and feilded in rails in position to approval of P.M**						
3.6.05	Door size 900 x 2100 mm high Overall (with 300mm fanlight)	NO	9	-	25,000.00	225,000.00	-
	Total For This Page C/F To Next Page					795,000.00	637,500.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From Previous Page					795,000.00	637,500.00
	Doors Cont'd						
	Wrought Hardwood in :						
3.6.06	200x50mm once rebated frame and transomes	LM	112	-	2,500.00	280,000.00	-
3.6.07	50x20mm architraves	LM	97	97	300.00	29,100.00	29,100.00
3.6.08	20mm glazing beading	LM	138	138	250.00	34,500.00	34,500.00
	Sawn cypress in :						
3.6.06	200x50mm once rebated frame and transomes	LM	-	112	900.00	-	100,800.00
	Glazing **4mm Thick clear/one-way glass sheet to wood in panes;**						
3.6.09	Exceeding 0.10 sq. metres but not exceeding 0.5 sq. metres	SM	30	-	2,000.00	60,000.00	-
3.6.09	5mm thick ditto	SM	-	30	7,200.00	-	216,000.00
	Supply and fix the following iron mongery with matching screws						
3.6.10	100 mm heavy-duty Brass hinges	PRS	26	26	450.00	11,700.00	11,700.00
3.6.11	3-lever mortice lock complete with brass handles	NO	9	-	4,000.00	36,000.00	-
3.6.12	2-Lever dead Lock complete with handles and locking knob.	NO	8	17	2,500.00	20,000.00	42,500.00
3.6.13	38 mm diameter x 59 mm deep rubber door stop	NO	22	22	200.00	4,400.00	4,400.00
	Prime back of wood before fixing						
3.6.14	Surfaces not exceeding 100 mm girth	LM	235	235	50.00	11,750.00	11,750.00
3.6.15	100 - 200 mm girth	LM	97	97	100.00	9,700.00	9,700.00
	Total For This Page C/F To Next Page					1,292,150.00	1,097,950.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From Previous Page					1,292,150.00	1,097,950.00
	Doors Cont'd						
	Painting and decorating **Knot, prime, stop and apply two undercoats and one finishing coat of clear vanish to wood surfaces**						
3.6.16	Surfaces not exceeding 100 mm girth	LM	235	235	50.00	11,750.00	11,750.00
3.6.17	Surfaces exceeding 100 mm but not exceeding 200 mm girth	LM	97	97	100.00	9,700.00	9,700.00
	Prepare and apply one primer coat and two finishing coats of vinyl-silk to woodwork						
3.6.18	General surfaces of flush doors (both sides measured overall)	SM	30	30	350.00	10,500.00	10,500.00
	Prepare and apply one coat etching primer two undercoats and one coat oil paint full gloss furnish to metal work						
3.6.19	General surfaces of steel doors (both sides measured overall)	SM	101	101	350.00	35,350.00	35,350.00
	End of Doors Apppraisal.						
	TOTAL FOR ELEMENT NO. 3.6 - DOORS; CARRIED TO B/W MAIN SUMMARY.					1,359,450.00	1,165,250.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	ELEMENT NO. 3.7 - FINISHES						
	3.7.1 - WATER TANKS PLATFORM & CHIMNEY CAPPING FINISHES						
	Cement and sand (1:4) Render to platform;						
3.7.1.01	32mm thick screed laid to Fall towards outlets receive water proofing Cement nill; steel trowelled.	SM	17	17	500.00	8,500.00	8,500.00
	A.P.P Rainwater Proofing;						
3.7.1.02	Moisture Resistant Water proof finish on the screed laid to fall ; to manufacturer's instructions	SM	17	17	2,000.00	34,000.00	34,000.00
	2.7.2 - STAIRCASES FINISHES						
	Cement and sand (1:4) Wood floated and levelled on concrete surfaces:						
3.7.1.01	32mm thick floor finish to landing to receive tiles	SM	3	3	500.00	1,500.00	1,500.00
3.7.1.02	Ditto: treads : 300mm wide	LM	44	44	150.00	6,600.00	6,600.00
3.7.1.03	25mm thick finish : to risers : 150mm high	LM	44	44	100.00	4,400.00	4,400.00
	400x400x8mm thick Porcelain tile flooring: M.C to allow in his rate a Prime Cost(P.C) for purchasing the selected sample by the Architect: take delivery from manufacturer, transport to site , store, prepare surface and fix sample with approved adhesive as per manufacturer's instruction and specification. (AS SAJ or any other equal & approved).						
3.7.1.04	Landing	SM	3		3,000.00	9,000.00	-
3.7.1.05	Tread : 300mm wide : round edge : threaded	LM	44		900.00	39,600.00	-
3.7.1.06	Risers 150 mm high:ditto	LM	44		450.00	19,800.00	-
3.7.1.07	Ditto matching skirting; 100mm high	LM	20		300.00	6,000.00	-
3.7.1.08	50 x 5mm thick firmly fixed Al. non-slip carborandum insert along the treads.	LM	44		500.00	22,000.00	-
	Mahogany Timber Strips						
3.7.1.04	Landing	SM		3	7,650.00		22,950.00
3.7.1.05	Tread : 300mm wide : round edge : threaded	LM		44	2,295.00		100,980.00
3.7.1.06	Risers 150 mm high:ditto	LM		44	1,147.50		50,490.00
3.7.1.07	Ditto matching skirting; 100mm high	LM		20	765.00		15,300.00
	Total For This Page C/F To Next Page					151,400.00	244,720.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From Previous Page					151,400.00	244,720.00
	Finishes Cont'd						
3.7.2.09	**Plaster; 9mm first coat of cement and sand (1:4); 3mm second coat of cement and lime putty (1:5); steel trowelled**						
3.7.2.10	Horizontal soffits : landings	SM	3	3	500.00	1,500.00	1,500.00
3.7.2.11	Sloping soffits	SM	15	15	500.00	7,500.00	7,500.00
3.7.2.12	15mm thick plaster to open string : 300mm wide (extreme) : to profile of treads and risers	LM	18	18	150.00	2,700.00	2,700.00
	Prepare, skim and apply undercoat and three coats of low VOC silk vinly paint : to premium quality : to						
3.7.2.13	Horizontal soffits : landings	SM	3	3	500.00	1,500.00	1,500.00
3.7.2.14	Sloping soffits : staircases	SM	15	15	500.00	7,500.00	7,500.00
3.7.2.15	Rendered open string girth exceeding 200mm but not exceeding 300mm	LM	18	18	150.00	2,700.00	2,700.00
	3.7.3 - BALUSTRADING/RAILINGS						
	Edges of Staircase & Balconies						
3.7.3.01	Supply and fix atleast 1000mm high mildsteel railings to balcony architects details (Details to be issued by Architect Later)	LM	49	49	5,000.00	245,000.00	245,000.00
	3.7.4 - INTERNAL FINISHES						
	Wall Finishes						
3.7.4.01	**15mm cement and sand (1:4) backing: woodfloat finish: with rough grooved-labors to receive and hold wall tiles** Walls : Wet areas	SM	140	140	500.00	70,000.00	70,000.00
3.7.4.02	**Plaster; 9mm first coat of cement and sand (1:4); 3mm second coat of cement and lime putty (1:5); steel trowelled ;** Walls,columns and beams	SM	1,033	1,033	500.00	516,500.00	516,500.00
	Total For This Page C/F To Next Page					1,006,300.00	1,099,620.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From Previous Page					1,006,300.00	1,099,620.00
	Finishes Cont'd						
	Finishes Cont'd **NOTE: The Prime Cost Rate (PC) provided for each finish shall be the basic purchase cost (shop price) of the finish in Nairobi desired by the Architect. The tenderer shall add over and above this PC rate provided herein his price for transport, insurances, and rate for fixing including adhesive and underlay etc .**						
	400x400x8mm thick Porcelain tile flooring: M.C to allow in his rate a Prime Cost(P.C) for purchasing the selected sample by the Architect: take delivery from manufacturer, transport to site , store, prepare surface and fix sample with approved adhesive as per manufacturer's instruction and specification. (AS SAJ or any other equal & approved).						
	Rate to include labour for tile cutting, spacers, and supply of tile adhesive						
3.7.4.03	Wall finish of wet areas	SM	140	-	3,000.00	420,000.00	-
3.7.4.03	Wall finish of wet areas	SM	-	140	1,500.00	-	210,000.00
3.7.4.04	SUPPLY AND FIX 20mm thick plastic edge strip fixed to ends of wall tiles	LM	63	63	200.00	12,600.00	12,600.00
	SKIMMING WORK						
3.7.4.05	SUPPLY AND APPLY, all the necessary materials required for the proper skimming on the wall surfaces.	SM	1,033	1,033	250.00	258,250.00	258,250.00
	Total For This Page C/F To Next Page					1,697,150.00	1,580,470.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From Previous Page					1,697,150.00	1,580,470.00
	Prepare and apply undercoat and two coats of low VOC silk vinly paint : to premium quality : to						
3.7.4.06	Plastered new walls columns ,beams etc; over 300mm wide; internally	SM	1,033	1,033	250.00	258,250.00	258,250.00
	FLOOR FINISHES						
	Cement and sand (1:4) trowelled beds : on concrete						
3.7.4.07	32mm thick screed; woodfloat finished: to receive floor finish :	SM	461	461	500.00	230,500.00	230,500.00
	Finishes Cont'd **NOTE: The Prime Cost Rate (PC) provided for each finish shall be the basic purchase cost (shop price) of the finish in Nairobi desired by the Architect. The tenderer shall add over and above this PC rate provided herein his price for transport, insurances, and rate for fixing including adhesive and underlay etc .** 400x400x8mm thick Porcelain tile flooring: M.C to allow in his rate a Prime Cost(P.C) for purchasing the selected sample by the Architect: take delivery from manufacturer, transport to site , store, prepare surface and fix sample with approved adhesive as per manufacturer's instruction and specification. (AS SAJ or any other equal & approved).						
3.7.4.08	Floor finish on screeded floor.	SM	461	-	3,000.00	1,383,000.00	-
3.7.4.08	SPC Floor finish on screeded floor.	SM	-	461	2,450.00	-	1,129,450.00
3.7.4.09	E.O Ditto for open cross-section Aluminium corner strip (Provisional).	LM	100	100	200.00	20,000.00	20,000.00
	Ceramic tiles skirting						
3.7.4.10	100mm high skirtings.	LM	270		300.00	81,000.00	-
3.7.4.10	100mm high skirtings. Mahogany	LM	-	270	450.00	-	121,500.00
	Total For This Page C/F To Next Page					3,669,900.00	3,340,170.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From Previous Page					3,669,900.00	3,340,170.00
	Finishes Cont'd						
	3.7.5 - CEILING FINISHES						
	Suspended water resistant Gypsum ceiling: taped and filled joints and internal corners : on and including proprietary pressed galvanised metal and or timber brandering system : measured over light fittings : including all cutting and trimming to light fittings and skimming with a gypsum based material to smooth finish before painting : to- (to have desired decorations final surfaces)						
3.7.5.01	9mm thick gypsum ceilings ; laid & screwed horizontally on Aluminium brandering (m/s).	SM	355	355	2,750.00	976,250.00	976,250.00
3.7.5.02	125mm girth timber cornice ; fixing to ceiling and wall with approved adhesive and or steel nails	LM	330	330	350.00	115,500.00	115,500.00
	Prepare and apply one undercoat and two coats of 1st grade Low VOC plastic emulion paint from 'Crown paints Ltd': to						
3.7.5.03	Painting to soffits of skimmed gypsum boards ceilings.	SM	355	355	350.00	124,250.00	124,250.00
	Plaster; 9mm first coat of cement and sand (1:4); 3mm second coat of cement and lime putty (1:5); steel trowelled.						
3.7.5.04	soffits of suspended floor slab.	SM	213	213	500.00	106,500.00	106,500.00
	Total For This Page C/F To Next Page					4,992,400.00	4,662,670.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From Previous Page					4,992,400.00	4,662,670.00
	Finishes Cont'd						
	SKIMMING WORK						
3.7.4.05	SUPPLY AND APPLY, all the necessary materials required for the proper skimming on the floor slab soffits.	SM	213	213	250.00	53,250.00	53,250.00
	Prepare and apply one undercoat and two coats of 1st grade Low VOC plastic emulion paint from 'Crown paints Ltd ': to						
3.7.5.06	surfaces of plastered soffits of slab.	SM	213	213	250.00	53,250.00	53,250.00
	3.7.6 - EXTERNAL FINISHES						
	15mm thick cement and sand (1:4) Render : wood float finished : to :						
3.7.6.01	Surfaces of ringbeams and slab to receive surface finish	SM	60	60	500.00	30,000.00	30,000.00
3.7.6.02	Surfaces of walls to receive surface finish.	SM	267	267	500.00	133,500.00	133,500.00
3.7.6.03	Surfaces of columns curved to radii to receive surface finish	SM	-		500.00	-	-
3.7.6.04	12mm deep horizontal keying to surfaces of masonry wall.	SM	-		500.00	-	-
	2mm thick Resin based exterior wall textured finish as "Real Roc" supplied by Basco Paint Ltd, Kenya applied with a trowel or roller as per manufacturer's recommendetions : complete with preparing surfaces, applying binding primer and two coats finishing paint. All to Architect's approval.						
3.7.6.05	Surfaces of external walls, beams and and columns	SM	327	327	1,100.00	359,700.00	359,700.00
	Keying and Deep painting						
3.7.6.06	20mm deep to masonry wall externally	SM	-	-	200.00	-	-
	Total For This Page C/F To Next Page					5,622,100.00	5,292,370.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From Previous Page					5,622,100.00	5,292,370.00
	Finishes Cont'd						
	3.7.7 -KITCHEN WORKTOPS **The following in 1N0 low level worktops Appr. 20,000mm long x 600mm deep x 1000mm high.**						
	(Sink Area & Worktops)						
3.7.7.01	100mm Thick mass concrete (1:3:6) in plinth.	SM	12	12	1,250.00	15,000.00	15,000.00
3.7.7.02	Sawn formwork to edges of plinth & suspended worktop 75-150mm high	LM	20	20	150.00	3,000.00	3,000.00
3.7.7.03	Sawn formwork to soffits of worktop	SM	12	12	550.00	6,600.00	6,600.00
3.7.7.04	75 mm thick in-situ vibrated reinforced concrete (1:2:4) in worktop and shelf.	SM	12	12	1,000.00	12,000.00	12,000.00
3.7.7.05	B.R.C mesh reinforcement ref:- A98 weighing 1.50Kg/m2 (measured net - no allowance made for laps).	SM	12	12	300.00	3,600.00	3,600.00
3.7.7.06	**Walling** 150mm thick machine cut stone walling bedded and jointed cement sand (1:3) mortar and reinforced in with 20 mm wide hoop irons in every alternate course Worktop finishes	SM	8	8	1,600.00	12,800.00	12,800.00
3.7.7.07	25 mm thick cement and sand (1:4) screed to receive MARBLE granite (m.s) in worktop	SM	24	24	350.00	8,400.00	8,400.00
3.7.7.08	20 mm thick polished Marble granitte in worktops edges, allow for some edge protrusion allowance to fit vertical wall tiles.	SM	12	- -	25,000.00	300,000.00	-
	END OF FINISHES APPRAISAL.						
	TOTAL FOR ELEMENT NO. 3.7 - FINISHES; CARRIED TO B/W MAIN SUMMARY					5,983,500.00	5,353,770.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	ELEMENT NO. 3.8 - JOINERY & FITTINGS						
	3.8.1 - WARDROBES						
	The following in 9N0. wardrobes Average size, 2700 mm wide x 600mm deep x 2400mm high.						
3.8.1.01	100mm Thick mass concrete (1:3:6) in plinth	SM	15	15	1,250.00	18,750.00	18,750.00
3.8.1.02	Sawn formwork to edges of plinth 75-150mm high	LM	24	24	150.00	3,600.00	3,600.00
3.8.1.03	25mm Thick cement and sand (1:4) screed steel trowelled smooth to plinth	SM	15	15	350.00	5,250.00	5,250.00
	18 mm Thick Medium density fibreboard, hardwood lipped on all edges in:-						
3.8.1.04	Shelves	SM	44		2,200.00	96,800.00	-
3.8.1.05	Doors	SM	66		2,200.00	145,200.00	-
3.8.1.06	Plinth	SM	15		2,200.00	33,000.00	-
3.8.1.07	Divisions	SM	59		2,200.00	129,800.00	-
	Wrought MDF in :-						
3.8.1.08	100mm wide Framing	LM	108		220.00	23,760.00	-
3.8.1.09	Ditto Bearers	LM	79		220.00	17,380.00	-
3.8.1.10	Ditto architrave	LM	27		220.00	5,940.00	-
	Supply and fix the following iron mongery to "UNION" catalogue or other equal and approved complete with matching screws						
3.8.1.11	Malphar hinges.	NO	216		200.00	43,200.00	-
3.8.1.12	150mm long brass D - handles.	NO	108		100.00	10,800.00	-
3.8.1.13	Aluminium Drawer lock, as "Evergood"	NO	27		180.00	4,860.00	-
3.8.1.14	Brass ball catch; Magnetic	NO	108		100.00	10,800.00	-
3.8.1.15	450mm long Hydraulic drawer Rails.	NO	36		350.00	12,600.00	-
3.8.1.16	25 mm Diameter chrome plated hanging rail complete with a pair of brackets	LM	24		650.00	15,600.00	-
	Total For This Page C/F To Next Page					577,340.00	27,600.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From Previous Page					577,340.00	27,600.00
	Joinery & Fixtures Cont'd						
	Prime back of timber with aluminium primer on:-						
3.8.1.17	Surfaces not exceeding 100 mm girth.	LM	100		50.00	5,000.00	-
	Knot prime stop and prepare and apply one under coat and two finishing coats of NC brilliant white paint to:- (or lipping as maybe directed)						
3.8.1.18	Surfacesoftimbernotexceeding100mmgirthinternally (Provisional)	LM	500		25.00	12,500.00	-
	3.8.2 - HIGH & LOW LEVEL SHELVES **The following in assorted N0s Open/Closed Shelves 20,000mm Long x 300mm deep x 600mm high.**						
	18mm Thick Medium density fibreboard, hardwood lipped on all edges in:-						
3.8.2.01	Shelves	SM	18		2,200.00	39,600.00	-
3.8.2.02	Doors	SM	18		2,200.00	39,600.00	-
3.8.2.03	Divisions	SM	10		2,200.00	22,000.00	-
	Wrought MDF in :-						
3.8.2.04	100mm wide Framing	LM	45		220.00	9,900.00	-
3.8.2.05	Ditto Bearers	LM	45		220.00	9,900.00	-
3.8.2.06	Ditto architrave (faces)	LM	45		220.00	9,900.00	-
	Knot prime stop and prepare and apply one under coat and two finishing coats of NC brilliant white paint to:- (or lipping as maybe directed by PM)						
3.8.2.07	Surfacesoftimbernotexceeding100mmgirthinternally (Provisional).	LM	200		25.00	5,000.00	-
	Total For This Page C/F To Next Page					730,740.00	27,600.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	Total B/F From Previous Page					730,740.00	27,600.00
	Joinery & Fixtures Cont'd						
	Supply and fix the following iron mongery to "UNION" catalogue or other equal and approved complete with matching screws.						
3.8.2.08	Malphar hinges.	NO	115		200.00	23,000.00	-
3.8.2.09	150mm long brass D - handles.	NO	60		100.00	6,000.00	-
3.8.2.10	Aluminium Drawer lock, as "Evergood"	NO	10		180.00	1,800.00	-
3.8.2.11	Brass ball catch; Magnetic	NO	30		100.00	3,000.00	-
3.8.2.12	450mm long Hydraulic drawer Rails.	NO	20		350.00	7,000.00	-
3.8.2.13	25 mm Diameter chrome plated hanging rail complete with a pair of brackets	LM	6		650.00	3,900.00	-
	Total For This Page C/F To Next Page					775,440.00	27,600.00
BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT

	Total B/F From Previous Page					775,440.00	1,932,034.00
	END OF JOINERY & FITTINGS APPRAISAL						
	TOTAL FOR ELEMENT NO. 3.8 - JOINERY & FITTINGS; CARRIED TO B/W MAIN SUMMARY					775,440.00	1,932,034.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	FINAL QTY	RATE (Ksh)	BoQ AMOUNT	FINAL AMOUNT
	MAIN HOUSE BUILDER'S WORK MAIN SUMMARY (BILL N0.2)						
3.1	SUBSTRUCTURES "All Provisional"		27 of 65			2,088,785.00	2,088,785.00
3.2	R. C. STRUCTURE		29 of 65			2,271,900.00	2,271,900.00
3.3	WALLING		30 of 65			1,244,600.00	1,244,600.00
3.4	ROOF CONSTRUCTION, COVERING AND RAINWATER DISPOSAL		32 of 65			2,872,900.00	3,186,400.00
3.5	WINDOWS		34 of 65			654,270.00	919,470.00
3.6	DOORS		37 of 65			1,359,450.00	1,165,250.00
3.7	FINISHES		44 of 65			5,983,500.00	5,353,770.00
3.8	JOINERY AND FITTINGS		47 of 65			775,440.00	1,932,034.00
	TOTAL FOR THE MAIN HOUSE BUILDER'S WORK CARRIED TO GRAND SUMMARY					17,250,845.00	18,162,209.00

		Qty	Unit	Rate	KSHS CTS
	JOINERY FITTINGS				
	LIVING ROOM/LOBBY WALL UNITS				
	Supply, assemble and fix high level shelving unit in 20mm thick PVC laminated MDF board partitions, PVC laminate on inner sides and shelves, including all necessary ironmongery				
a	Overall size 1480 mm long x 300mm deep x 650mm high without carcass	2	No.	5,237.00	10,474.00
				To Collection KSHS	10,474.00

		Qty	Unit	Rate	KSHS CTS
	JOINERY FITTINGS				
	KITCHEN/DINING CABINETS AND WORKTOPS				
	Supply, assemble and fix low level kitchen worktop unit on and including 100 mm thick concrete plinth in 20mm thick laminated MDF board partitions, hardwood lipping and veneer to fronts, PVC laminate on inner sides and shelves, 20mm thick hardwood lipped MDF drawer fronts and doors with 100mm high laminated MDF skirting all round including all necessary ironmongery				
a	Overall size 3610 mm long x 600mm deep x 900mm high with carcass; including 20mm thick natural granite top	1	No.	173,280.00	173,280.00
b	Overall size 4450 mm long x 600mm deep x 900mm high with carcass; including 20mm thick natural granite top	1	No.	214,080.00	214,080.00
c	Overall size 6500 mm long x 600mm deep x 900mm high with carcass; including 20mm thick natural granite top	1	No.	312,000.00	312,000.00
d	Overall size 3620 mm long x 600mm deep x 900mm high with carcass; including 20mm thick natural granite top	1	No.	173,760.00	173,760.00
e	Allow for Construction of kitchen island with 20mm thick natural granite top		SUM		108,000.00
	Supply, assemble and fix high level kitchen cabinet unit in 20mm thick laminated MDF board partitions, hardwood lipping and veneer to fronts, PVC laminate on inner sides and shelves, including all necessary ironmongery				
f	Overall size 3610 mm long x 300mm deep x 600mm high with carcass;	1	No.	43,320.00	43,320.00
g	Overall size 6500 mm long x 300mm deep x 600mm high with carcass;	1	No.	78,000.00	78,000.00
h	Overall size 3620 mm long x 300mm deep x 600mm high with carcass;	1	No.	43,440.00	43,440.00
	KITCHEN STORE SHELVES				
	Supply, assemble and fix high level kitchen shelves in 20mm thick laminated MDF board partitions, PVC laminate to outer and inner sides and shelves,				
i	Overall size 4160 mm long x 400mm deep x 2100mm high L- shaped on plan corner shelves without carcass	1	No.	20,440.00	20,440.00
				To Collection KSHS	1,166,320.00

		Qty	Unit	Rate	KSHS CTS
	JOINERY FITTINGS				
	BEDROOM WARDROBES				
	Supply, assemble and fix wardrobes on and including 100 mm thick concrete plinth comprising of 20mm thick laminated MDF and 25mm thick shelves, 20mm thick laminated MDF door panels, 100x75mm mahogany skirting on 75mm high concrete plinth including all necessary ironmongery 'as per Architects specification				
a	Overall size 1700 x 600 x 2400mm high; including drawers in 25mm thick laminated MDF	1	No.	68,000.00	68,000.00
b	Overall size 2000 x 600 x 2400mm high; including drawers in 25mm thick laminated MDF	1	No.	80,000.00	80,000.00
c	Overall size 2400 x 600 x 2400mm high; including drawers in 25mm thick laminated MDF	1	No.	112,000.00	112,000.00
d	Overall size 3020 x 600 x 2400mm high; including drawers in 25mm thick laminated MDF	1	No.	120,800.00	120,800.00
e	Overall size 1470 x 600 x 2400mm high; including drawers in 25mm thick laminated MDF	2	No.	58,800.00	117,600.00
f	Overall size 1840 x 600 x 2400mm high; including drawers in 25mm thick laminated MDF	2	No.	73,600.00	147,200.00
g	Allow for fireplace cladding and wall features		SUM		82,040.00
				To Collection KSHS	727,640.00

	Qty	Unit	Rate	KSHS CTS
Collection				
Total from Page 1				10,474.00
Total from Page 2				1,166,320.00
Total from Page 3				727,640.00
			To Summary KSHS	1,904,434.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	BILL N0. 4.0 - EXTERNAL WORKS.						
	4.1 - VERANDAH & MILDSTEEL GRATINGS.						
	Rough chisel dressed natural stone wall, load bearing 7.0N/mm2, bedded and jointed in cement and sand 1:4 mortar reinforced with 25x20 gauge hooped iron at every alternate course as described in;						
4.1.01	150mm Thick, 450mm high substructure walling; Edging at the verandah and for drainage channel layed on 50mm thick mass concrete, INCLUDE for excavations	LM	73	73	1,500.00	109,500.00	109,500.00
4.1.02	50mmthickMurramblinding,watered,compatedandlevelled	SM	44	44	150.00	6,600.00	6,600.00
4.1.03	100mm thick Mass concrete verandah thicknessing Class 20	SM	44	44	1,300.00	57,200.00	57,200.00
4.1.04	25mm thick Screed wood floated finish to Verandah to receive tiles	SM	44	44	400.00	17,600.00	17,600.00
	8mm thick Non-slip Terrazzo flooring : allow the Prime Cost (P.C) rate of Ksh NIL for purchasing as selected by the Architect: take delivery in Nairobi, transport to site , store, prepare surface and fix with approved adhesive as per manufacturer's instruction and specification	ITEM					
4.1.05	Floor finish on screeded floor	SM	44	-	2,500.00	110,000.00	-
	Spread and levelled ballast/Quarry dust aggregates 10-20mm at the Verandah edges areas						
4.1.06	50mm thick around Paved areas (Provisional)	SM	50	50	150.00	7,500.00	7,500.00
	Mildsteel Gratings.						
4.1.07	300mmwidegratingcomprisingofmildsteel25mmflatsweldedat45degreestotheframing@C/Cn.e100mmbalustersfixedtoconcretesurfaces;AtVerandah Edging (Provisional)	LM	10	-	2,000.00	20,000.00	-
	End Of Verandah & Gratings !!!						
	Total For This Page C/F To The Next Page					328,400.00	198,400.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					328,400.00	198,400.00
	Substructures Cont'd						
	Items:Sundries						
3.1.09	Allow for keeping foundations free from water, mud, fallen materials.	ITEM	1	1	20,000.00	20,000.00	20,000.00
3.1.10	Allow for planking and strutting to sides of all excavations and keeping the same free from fallen materials.	ITEM	1	1	10,000.00	10,000.00	10,000.00
	Imported Fillings						
	Hardcore or other approved filling, as described;						
3.1.11	300mm Thick Approved hardcore well rammed and consolidated under floors to the approval of the Engineer; Standard compaction to 95% M.D.D AASHTO T180	SM	261	261	450.00	117,450.00	117,450.00
3.1.12	50mm Thick quarry dust blinding; Standard compaction to 95% M.D.D AASHTO T180	SM	261	261	200.00	52,200.00	52,200.00
	Surface Treatment						
	Anti-termite treatment;						
3.1.13	Chemical anti-termite treatment as 'Gladiator' or equal and approved, executed complete by an approved specialist under a ten(10) year guarantee to surfaces of hardcore	SM	261	261	100.00	26,100.00	26,100.00
	Thermal and Moisture Protection						
	Damp proofing membrane;						
3.1.14	1000 gauge polythene or other equal and approved damp-proof membrane, laid over blinded hardcore (m.s) with 300mm side and end laps (measured nett, allow for laps)	SM	261	261	100.00	26,100.00	26,100.00
	Blinding Concrete Work;						
3.1.15	50mm Thick blinding concrete (class 10/20); plain mix 1:4:8 under wall foundations	SM	93	93	550.00	51,150.00	51,150.00
3.1.16	Ditto to Column bases	SM	-	-	550.00	-	-
	TOTAL FOR VERANDAH & MILDSTEEL GRATINGS C/F TO EXTERNAL WORKS MAIN SUMMARY					631,400.00	501,400.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	EXTERNAL WORKS Cont'd						
	ELEMENT NO. 4.2 - PARKING LOT PAVINGS & LANDSCAPING. (APPR. 434 Sq.M)						
4.2.01	**Site Clearance;** Clear the site of all grass, shrubs, undergrowth and small trees including grubbing up roots and burn the arising spoils. (Done Before)	SM	-	-	50.00	-	-
4.2.02	**Oversite excavations;** Excavate over site to remove top vegetable soil average 100mm deep and cart away from site appropriately as directed. (Done Before)	SM	-	-	100.00	-	-
4.2.03	Ditto, Mass excavation, to achieve levels av. 400mm deep.	CM	141	141	550.00	77,550.00	77,550.00
	Excavations including maintaining and supporting sides and keeping free from water, mud and fallen material;						
4.2.04	Excavate for Kerbs and Channels base not exceeding 1.5 metres deep from stripped Level.	CM	32	32	550.00	17,600.00	17,600.00
4.2.05	Load and cart away from site surplus excavated material	CM	75	75	350.00	26,250.00	26,250.00
4.2.06	**Concrete Work** 50mmThickblindingconcrete;plainmix1:4:8underwall foundations	SM	59	59	550.00	32,450.00	32,450.00
4.2.07	**Parking Surface** Treat the compacted surface with approved herbicide	SM	213	-	120.00	25,560.00	-
4.2.08	Provide, lay and compact 150mm thick approved Red-soil sub-base. (Compacted with a Roller); MDD 95.	SM	213	213	150.00	31,950.00	31,950.00
4.2.09	Provide, lay and compact 150mm thick approved Murram base including all neccesary preparation to receive stone dust bedding. (Compacted with a Roller	SM	213	213	300.00	63,900.00	63,900.00
	Total For This Page C/F To Next Page					275,260.00	249,700.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					275,260.00	249,700.00
	EXTERNAL WORKS Cont'd						
4.2.10	300mm Thick Approved hardcore well rammed and consolidated under floors to the approval of the Engineer; Standard compaction to 95% M.D.D AASHTO T180	SM	213	-	450.00	95,850.00	-
4.2.11	Provide, lay, spread, water and compact 50mm thick stone dust bedding to receive paving blocks.	SM	213	-	150.00	31,950.00	-
	PRECAST CABRO WORKS.						
4.2.12	60mm thick Medium duty colored cabro blocks interlocking pavings with minimum strength 49N/mm2 laid to required gradient. (Vibrated with sand in the Joints)	SM	213	-	2,000.00	426,000.00	-
	PRECAST CONCRETE KERBS.						
4.2.13	Provide, lay and joint precast concrete kerbs, 250x125mm including 100mm concrete class Q (1:3:6) bedding and haunching along the edges of the parking and all necessary excavations, disposal of evcavated material and formwork to Engineer's satisfaction.	LM	22	-	850.00	18,700.00	-
4.2.14	Ditto but for 125x125 Flush Channels.	LM	110	-	650.00	71,500.00	-
	STORM WATER DRAINAGE						
4.2.15	100mm thick mass concrete backing on the lower side C15	SM	6	-	2,000.00	12,000.00	-
4.2.16	Allow a provision sum of Ksh. 30,000 For Evacuating/Channelling for Excessive Storm Water out of the plot Using UPVC Pipes & IBD Burried in the Soil. Or as may be directed by PM.	SUM	1	-	30,000.00	30,000.00	-
	LAWNING						
4.2.17	Return, compact & Level excavated fertile Redsoil, (av. Depth 400mm), import and spread natural manure to mix with redsoil, water thoroughly, import & plant approved local grass species, water and maintain until well established (Allow for around about 30Trees)	SM	221	-	1,400.00	309,400.00	-
	End of Parking Lot & Lawning !!!						
	TOTAL FOR PARKING LOT & LAWNING C/F TO EXTERNAL WORKS MAIN SUMMARY					1,270,660.00	249,700.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	EXTERNAL WORKS Cont'd						
	4.3 - UNDERGROUND WATER TANK (SIZE 6.0 X 3.4 X 3.0M):						
4.3.01	Clear site of bushes, undergrowths, small trees and grab up roots including removal site as directed . (Done Before)	SM	-		50.00	-	-
	Excavations.						
4.3.02	Excavate pit for septic tank not exceeding 1.5m deep. Commencing from ground level. Average depth 1.5m	CM	31	31	550.00	17,050.00	17,050.00
4.3.03	Ditto exceeding 1.5m but not exceeding 3.0m deep.	CM	31	31	700.00	21,700.00	21,700.00
4.3.04	Extra over excavation for excavation in rock class II (Provisional)	CM	2	2	1,500.00	3,000.00	3,000.00
4.3.05	Provide material, mix and place 50mm thick 1:4:8 concrete blinding.	SM	21	21	550.00	11,550.00	11,550.00
4.3.06	Provide material, mix and vibrate 150mm thick 1:1.5:3 concrete in tank bottom slab.	SM	21	21	2,175.00	45,675.00	45,675.00
4.3.07	200mm thick tank R.C walling.	SM	60	60	2,900.00	174,000.00	174,000.00
4.3.08	Providematerial,mixplaceandintankdividingconcrete walls; 200mm th.	SM	10	10	2,900.00	29,000.00	29,000.00
4.3.09	Provide material, mix, place and vibrate 150mm thick 1:1.5:3 concrete in top slab of tank.	SM	21	21	2,175.00	45,675.00	45,675.00
4.3.10	Provide materials, mix, place and vibrate 100mm thick 1:4:8 concrete in tank inlet and overflow chambers bottom bases.	CM	1	1	12,500.00	12,500.00	12,500.00
	Total For This Page C/F To Next Page					360,150.00	360,150.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					360,150.00	360,150.00
	EXTERNAL WORKS Cont'd						
	Reinforcement [All Provisional] **Ribbed Reinforcement Bars; High tensile; to B.S 4449; virgin bars from Apex Steel or equal and approved**						
4.3.11	T8 - T12 All Reinf. Bars Strictly to Strl. Eng. Details	KGS	1,725	1,725	210.00	362,250.00	362,250.00
	Provide and fix sawn timber formwork to						
4.3.12	soffits of septic slab.	SM	21	21	550.00	11,550.00	11,550.00
4.3.13	Vertical sides of r.c walls.	SM	140	140	550.00	77,000.00	77,000.00
4.3.14	Provide and fix sawn timber formwork to edges 75 to 150mm.	LM	19	19	150.00	2,850.00	2,850.00
	Water Protection						
4.3.15	250mm wide UPVC water bar, horizotally laid with a bulb to Approval.	LM	19	19	800.00	15,200.00	15,200.00
	Water Tank Finishing						
4.3.16	Provide material, mix and apply 12mm thick rendering to walls with waterproofing cement, with a mastic proofing top coat.	SM	80	80	2,600.00	208,000.00	208,000.00
4.3.17	Provide material and apply 25mm thick screed to top and bottom slab with waterproofing cement, with a mastic proofing top coat	SM	21	21	2,600.00	54,600.00	54,600.00
4.3.18	Provide and fix 600x450mm medium duty manhole covers and frames to detail (50) 5113. **End of Water Tank.**	NO	2	2	4,500.00	9,000.00	9,000.00
	TOTAL FOR UNDERGROUND WATER TANK C/F TO EXTERNAL WORKS MAIN SUMMARY					1,100,600.00	1,100,600.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	EXTERNAL WORKS Cont'd						
	4.4 - BOUNDARY WALL. (APPROXIMATELY 113.3M						
	ELEMENTN0.4.4.1-SUBSTRUCTURES"All Provisional"						
	Excavation and earthworks						
4.4.1.1	ExcavateforStripfoundationtrenchesN.E1.5metresdeep from stripped level.	CM	59	59	550.00	32,450.00	32,450.00
4.4.1.2	Ditto Ecolumn Bases.	CM	53	53	550.00	29,150.00	29,150.00
4.4.1.3	Extra over excavation in rocks (Provisional)	CM	1	1	1,500.00	1,500.00	1,500.00
	Disposal of excavated material						
4.4.1.4	Return,fillandrumselectedexcavatedmaterialaround	CM	78	78	200.00	15,600.00	15,600.00
4.4.1.5	Cart away surplus excavated material	CM	34	34	350.00	11,900.00	11,900.00
	Disposal of water						
4.4.1.6	Allow for keeping foundations free from water, mud,	ITEM	1	1	10,000.00	10,000.00	10,000.00
	Planking and strutting	ITEM					
4.4.1.7	Allowforplankingandstruttingtosidesofall		1	1	5,000.00	5,000.00	5,000.00
	External Works Cont'd; Boundary Wall Concrete						
4.4.1.8	50mmThickblindingconcrete;plainmix1:4:8under	SM	47	47	550.00	25,850.00	25,850.00
	Ditto column bases.	SM	39	39	550.00	21,450.00	21,450.00
	Insitu concrete grade 20/20 including vibrating						
4.4.1.9	Strip footing	CM	9	9	13,500.00	121,500.00	121,500.00
4.4.1.10	Ditto column bases.	CM	12	12	13,500.00	162,000.00	162,000.00
4.4.1.11	Insitu Concrete in substructure columns a.b.d	CM	2	2	13,500.00	27,000.00	27,000.00
4.4.1.12	Ditto ground beam.	CM	7	7	13,500.00	94,500.00	94,500.00
	Total For This Page C/F To Next Page					557,900.00	557,900.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					557,900.00	557,900.00
	External Works Cont'd; Boundary Wall.						
	Reinforcement [All Provisional]						
	High tensile steel reinforcement to B.S 4449 and 4466;						
4.4.1.13	T8 - T12mm diameter Assorted Reinf. Bars	KGS	2,400	2,400	210.00	504,000.00	504,000.00
	Sawn formwork as described to:						
4.4.1.14	Sides of strip foundation	SM	31	31	550.00	17,050.00	17,050.00
4.4.1.15	Sides of Column bases	SM	47	47	550.00	25,850.00	25,850.00
4.4.1.16	Vertical Sides of Sub. Columns	SM	39	39	550.00	21,450.00	21,450.00
4.4.1.17	Sides of ground beam.	SM	68	68	550.00	37,400.00	37,400.00
	Substructure Walling a.b.d						
	Rough chisel dressed natural stone, load bearing 7.0N/mm2, bedded and jointed in cement and sand 1:4 mortar reinforced with 25x20 gauge hooped iron at every alternate course as described in:						
4.4.1.18	200mm Thick walling	SM	113	113	1,800.00	203,400.00	203,400.00
4.4.1.19	100mm diameter upvc pipes in 200mm long weep holes. (Provisional)	NO	38	38	150.00	5,700.00	5,700.00
	End of Boundary Wall Substructures.						
	ELEMENT NO. 4.4.2 - R.C STRUCTURE.						
	Insitu concrete grade 20/20 including vibrating						
4.4.2.01	Columns. (size 200x300x2400) 39N0	CM	6	6	13,500.00	81,000.00	81,000.00
	Sawn formwork as described to:						
4.4.2.02	Sides of vertical columns.	SM	94	94	550.00	51,700.00	51,700.00
4.4.2.03	250x50mmThickInsituconcretecoping,twiceweatheredandthroatedinconcrete(1:2:4-class20/12mm)includingallnecessaryreinforcementandtwisting,beddedandjointedon wall with cement sand (1:4) mortar.	LM	113	113	600.00	67,800.00	67,800.00
4.4.2.04	400x250x50mmDittobutColumnCap,throatedallround and weathered on all faces.	NO	39	39	750.00	29,250.00	29,250.00
	Total For This Page C/F To Next Page					1,602,500.00	1,602,500.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From The Previous Page					1,602,500.00	1,602,500.00
	External Works Cont'd; Boundary Wall.						
	Reinforcement [All Provisional]						
	High tensile steel reinforcement to B.S 4449 and 4466:						
4.4.2.05	T8mm - 12mm diameter Assorted Bars	KGS	480	480	210.00	100,800.00	100,800.00
	End of Boundary Wall R.C.S.						
	ELEMENT NO. 4.4.3 - SUPERSTRUCTURE WALLING & GATE						
	Damp proof course						
4.4.3.01	150mmwideHessianbasedbituminousbaseddampproof course to walls	LM	113	113	200.00	22,600.00	22,600.00
	Walling a.b.d						
4.4.3.02	Machine cut Block wall, load bearing 7.0N/mm2, bedded and jointed in cement and sand 1:4 morta 200mm Thick superstructure walling	SM	271	271	1,800.00	487,800.00	487,800.00
	Gauge 24 Razor barbered fencing wire Strained with barbed wire						
4.4.3.03	Fencing wire	LM	117	-	750.00	87,750.00	-
	GATE						
4.4.3.04	Fabricate, deliver and install a Double leaf Wrought iron Smart/Modern Gate Size 4000mm x 2400mm.	NO	1	1	95,000.00	95,000.00	95,000.00
	Prepare and apply one coat itching primer, two undercoats and one coat oil paint full gloss furnish to						
4.4.3.05	General surfaces of steel doors (both sides measured overall)	SM	20	-	350.00	7,000.00	-
	End of Boundary Wall Superstructure Walling & Gate						
	Total For This Page C/F To Next Page					2,403,450.00	2,308,700.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	Total B/F From Previous Page					2,403,450.00	2,308,700.00
	External Works Cont'd; Boundary Wall.						
	ELEMENT NO. 4.4.4 - FINISHES **Internal Side rendering**						
4.4.401	12mm Thick cement/sand (1:4) render to plinths	SM	51	51	350.00	17,850.00	17,850.00
4.4.402	Three coats of approved Bituminous paint to rendered surfaces (provisional).	SM	51		350.00	17,850.00	-
	Pointing and keying (including decorations) in;						
4.4.4.03	Superstructure Masonry wall (provisional).	SM	220	220	350.00	77,000.00	77,000.00
	15mm (minimum) C/S Render, as described, on:						
4.4.4.04	Concrete surfaces of columns internal side	SM	30		350.00	10,500.00	-
4.4.4.05	Masonry surfaces of walls internal side	SM	20		350.00	7,000.00	-
	Painting and decorating **Prepare and apply three coats of first quality vinyl Matt emulsion paint to:**						
4.4.4.06	Concrete surfaces of columns.	SM	30		350.00	10,500.00	-
4.4.4.07	Masonry surfaces of walls internal side.	SM	20		350.00	7,000.00	-
	End of Boundary Wall Finishes !!!						
	END OF THE MASONRY BOUNDARY WALL.						
	TOTAL FOR BOUNDARY WALL C/F TO EXTERNAL WORKS MAIN SUMMARY					2,551,150.00	2,403,550.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ QTY	QTY EXECUTED	RATE (Ksh)	BoQ AMOUNT	AMOUNT EXECUTED
	4.5 - DOMESTIC BIODIGESTER						
4.5	**Nominate a specialist Sub-contractor to Supply all the requisite Resources to fully construct, Test and commission for proper functionality for domestic biodigester including all catalystic Installation and warranties (Carried Forward to External Works Main Summary)**	SUM	1	1	120,000.00	120,000.00	120,000.00
	END OF THE EXTERNAL WORKS GENERALLY.						
	EXTERNAL WORKS MAIN SUMMARY (BILL N0.4						
			From Ext. Works B/W page				
4.1	VERANDAH & GRATINGS WORKS		50 of 65			631,400.00	501,400.00
4.2	PARKING LOT & LAWNING WORKS		52 of 65			1,270,660.00	249,700.00
4.3	UNDERGROUND WATER TANK.		54 of 65			1,100,600.00	1,100,600.00
4.4	BOUNDARY WALL.		58 of 65			2,551,150.00	2,403,550.00
4.5	DOMESTIC BIODIGESTER		Above			120,000.00	120,000.00
	TOTAL FOR THE EXTERNAL WORKS CARRIED FORWARD TO GRAND SUMMARY.					5,673,810.00	4,375,250.00

BoQ ITEM	DESCRIPTION	UNIT	BoQ AMOUNT	FINAL AMOUNT
	BILL NO. 5 PRIME COST AND PROVISIONAL SUM(S)			
	5.1. PRIME COST SUM(S)			
	MECHANICAL WORKS			
a	Allow a Prime cost Sum of Kenya Shillings One Million and Eight Hundred Thousand Only (1,800,000) only for The Rest of Mechanical & Plumbing Works	SUM	1,800,000.00	2,739,845.00
	ELECTRICAL, CCTV AND ALARM SYSTEM			
b	Allow a Sum of Kenya Shillings Two Million Only (2,000,000) only For Electrical, CCTV & ALARM SYSTEMS	SUM	2,000,000.00	2,000,000.00
	SIGNAGE AND BRADING			
c	Allow a Prime cost Sum of Kenya Shillings Fifty Thousand Only (50,000) only for Signage and branding	SUM	50,000.00	-
	TOTAL FOR THE PC SUMS CARRIED FORWARD TO GRAND SUMMARY.		-	-

BoQ ITEM	DESCRIPTION	UNIT	BoQ AMOUNT	FINAL AMOUNT
	5.2 PROVISIONAL SUM(S)			
a	Allow a Provisional Sum of Kenya Shillings Two Hundred Thousand Only (200,000) only for Project Management.	SUM	200,000.00	200,000.00
	TOTAL FOR THE PROVISIONAL SUMS CARRIED FORWARD TO GRAND SUMMARY.		-	-